



ELECTRICAL INSTALLATION CERTIFICATE CERTIFICATE No: EICS-20221205213958

This is to certify that the electrical installation at the following address complies with the requirements of BS7671:2018+A2:2022 (18th Edition)

6 Wood Street Apt 1 Bolton BL1 1EB

The following work was carried out at the address above

New Build

Company issuing this Certificate

Electrical Installation Contractors Ltd Unit 24, Pilsworth Way

Bury England

BL98RE

01615118748 sales@e-i-c.co.uk

CPS Enrolment No: D609025

Issued on

22/09/2022

Inspected by

Reviewed by

Ryan Burton

Ryan Burton

RB-

PB-

Recommended re-test

22/09/2027

Certificate generated by electraform® 2022 | www.electraform.co.uk



CERTIFICATE NO: EICS-20221205213958

Requirements for electrical installations (BS7671:2018+A2:2022 (18th Edition))

DETAILS OF THE CLIENT		DETAILS OF THE INSTALLATION								
Peter Wu 6 Wood Street Bolton - BL1 1EB	\cdots : - □: - \sqrt : - \delta : Peter Wu	Rental 6 Wood Street Apt 1 Bolton - BL1 1EB	℃: - □: - ॐ: - ♣: Peter Wu							
		527 725								
EXTENT OF INSTALLATION COVE										
	tion covered by this certificate		escription of remises	Installation is						
New Build		· ·	Residential	✓ New						
			Commercial	☐ An addition						
			Industrial	An alteration						
			Other	An alteration						
			Other							
		Ŀ								
DETAILS OF DEPARTURES AND P	ERMITTED EXCEPTIONS									
Details of departures and perm	nitted exceptions BS 7671 (Regs 1	20.3, 133.5, 411.3.3).	Risk assessment in	ncluded.						
-										
COMMENTS ON EVISTING INST	ALLATION (in the case of an addit	ion or alteration see Bo	gulation 644 1 2)							
COMMENTS ON EXISTING INSTA	ALLATION (III the case of all addit	ion of afteration see ite	guiation 044.1.2/							
FOR DESIGN, CONSTRUCTION AN	ID INSPECTION AND TESTING									
Electrical Installation Contractors Ltd										
Unit 24, Pilsworth Way Bury	□: - sales@e-i-c.co.uk	E	1 C	FEIG						
England BL98RE	Registration no: D609025	Electrical Insta	llation Contractors							
exercised reasonable skill and care when carrying ou	construction and inspection and testing of the electrical it the design, construction and inspection and testing, he tion) as amended except for the departures, if any, deta	ereby CERTIFY that the work for which								
Inspected and tested by	Ciamatama	Certificate authorise	•							
Name	Signature	Name	Signature	Sta						
Ryan Burton	K Dtc	Ryan Burton								
Position	Date	Position	Date							
Electrician	22/09/2022	Electrician	22/09/2022							
NEXT INSPECTION										
I / We, recommend that this install	ation is further inspected and tested i	no later than 22/09/20	27							

CERTIFICATE NO: EICS-20221205213958

SUPPLY C	CHARACT	ERISTIC	S AND EA	ARTHII	NG ARRA	NGEMENTS												
Earthi arranger					d type luctors	1		Nat supply p	ture of parame					Prote	Sup ectiv		vice	
TN-S		AC	✓		DC		Nominal voltage -	230 V	Uc)	230	V	BS	(EN)		88-	-2	
TN-C-S	1	1-phase (2 wire)		hase (vire)	2 pole		U Nominal	50 Hz	_	o of	1		Тур	pe		11		
TN-C		2-phase (3 wire)			3 pole		frequency - f		Su	pplies			Sho	ort		6		
ТТ		3-phase (3 wire)		hase vire)	Other		PFC - Ipf	923.4 kA	` po	ipply plarity infirmed	✓			cuit pacity A)		J		
IT						ir	arth loop mpedance Ze	0.10 Ω		aximum emand	63	A		ted rrent		63	3	
PARTICUL	_ARS OF	INSTAL	LATION R	EFERF	RED TO IN	THIS REPO	RT											
Means of	earthing			tallat	ion earth	electrode (where appl	icable)										
Distributo facility	or's 🗸	eg rod,	N/A							istance arth		N/A	Ω					
Earth electrode		Loca								hod of asureme	nt [N/A						
		-	switch fo				thing ductor	b		protect g condu				nding condu				ıs
Type BS(EN)	60947-	-2	Voltage rating		230 V	, Conductor material	Copper	Conducto	or _		na majara majara majara majara majara m	edie nibe nibe nibe nibe nibe nibe	Water		-	Gas		-
No of poles	2		Rated current - I	n	63 A													
Conductor material	Copper	r	Fuse/device rating or setting	ce	- A	Conductor csa (mm ²⁾	16	Conducto csa (mm					Oil		_	Struct	ural (-
Conductor csa (mm ²⁾	16		RCD operating		I/A mA	Continuity	✓						Lightni		- .	Other service	es	-
RCD time	-	ms	current, In	N	I/A ms	i i i		Bonding Is							ige A	DDITIC	ONAL	
delay (ms)			operatin time at IΔn	g				0	IDING COMES	Pass	✓		lot icable	N/A	i	No cess		
Location	n of mail	n switch	n			<u> </u>												
SCHEDU	LE OF IN	SPECTION	ONS															
Itom	Descript						Outcome	Item No.	Desc	ription						Ou	ıtcon	ne
	Conditior inspectio		sumer's int	take ed	quipment	(Visual	✓	8.0	Circu	its (Dist	ributio	n and	final)				✓	
2.0	Parallel o	r switch	ed alterna	tive so	ources of s	supply	N/A	9.0	Isolat	ion and	switc	hing					✓	
3.0	Protectiv	e measu	ıre: Autom	natic di	sconnecti	on of supply	✓	10.0		ent using ected)	g equi	pment	(perma	inentl	У		N/A	
4.0	Basic pro	tection					/	11.0	Ident	ification	and r	notices					/	
5.0	Protectiv	e measu	ires other	than A	DS		N/A	12.0	Locat	tion(s) co	ontain	ing a l	oath or	showe	er		/	
6.0	Additiona	l protec	tion				/	13.0	Other	r special	insta	llation	s or loca	ations			N/A	
7.0	Distributi	on equip	oment				✓	14.0		ımer's lo llation(s)		tage e	lectrica	I			N/A	

EICS-20221205213958

DB-1	(Fusebox) (12 ways)													
	Applies in every case								Cł	naracto	eristics	at th	is bo	ard
DB name	DB-1		Supplie from	ed	Origin					Supply polarity confirmed				
Location		1	No of circuits	5	12		No of		Phase sequence confirmed					
SPD Deta	rils Type T1 Type	T2		Type T3		SP	D Ope	eration status c	onfirme	ed				
Overcurr	ent protective device for the supply	circuit			M	leasur	emen	ts at this boa	ard					
BS(EN) 6	60947-2 Rating 63	Voltage Rating (V)												
CIRCUIT I	DETAILS													
				Conductors Overc				urrent d	urrent devices					
Cct No	Designation	No of points	Wiring type	Ref method	Live (mm ²)	cpc (mm²)	Dis time (s)	BS(EN)	Rating (A)	Short circuit (kA)	Voltage Rating (V)	Max Zs (Ω)	RCD type	IΔn (mA)
1	Main Switch	-	-	-	-	-	-	-	-	-	-	-	-	-
2	Cooker	-	Α	100	6	2.5	0.4	61009-B	32	6	230	1.37	-	-
3	Water Heater	-	А	100	6	2.5	0.4	61009-B	32	6	230	1.37	-	-
4	Shower	-	А	100	6	2.5	0.4	61009-B	32	6	230	1.37	-	-
5	Kitchen Sockets	-	А	100	2.5	1.5	0.4	61009-B	20	6	230	2.19	-	-
6	Sockets	-	А	100	2.5	1.5	0.4	61009-B	20	6	230	2.19	-	-
7	Heater	-	А	100	2.5	1.5	0.4	61009-B	20	6	230	2.19	-	-
8	Lights	-	Α	100	1	1	0.4	61009-B	6	6	230	7.28	-	-
9	Smoke	-	А	100	1	1	0.4	61009-B	6	6	230	7.28	-	-
10									_	_	_		_	_
10	Spare	-	-	-	-	-	-	-	-		_	-	_	_
11	Spare Spare	-	-	-	-	-	-	-	-	-	-	-	-	-

EICS-20221205213958

TEST	RESULTS DB-1 (Fusebox 12 ways)															
		Ring final circuits (measured end to end)		s ed	At least one column to be completed		Insulation resistance						R	CD	AFDD	
Cct No	Designation	(r1) (Ω)	(rn) (Ω)	(r2) (Ω)	R1+R2 (Ω)	R2 (Ω)	IR Test voltage (V)	L-L (MΩ)	L-E (MΩ)	Polarity	Meas Zs (Ω)	Meas kA	RCD at IΔn (ms)	RCD Test button	AFDD Test button	Circuit vulnerable to test
1	Main Switch	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2	Cooker	-	-	-	-	0.08	500	-	2000	1	0.17	6	39	1	-	No
3	Water Heater	-	-	-	-	0.12	500	-	2000	1	0.22	6	39.2	1	-	No
4	Shower	-	-	-	-	0.11	500	-	2000	1	0.21	6	29.2	1	-	No
5	Kitchen Sockets	-	-	-	-	0.44	500	-	2000	1	0.57	6	39	1	-	No
6	Sockets	-	-	-	-	0.41	500	-	2000	1	0.50	6	38	1	-	No
7	Heater	-	-	-	-	0.8	500	-	2000	1	0.92	6	24	1	-	No
8	Lights	-	-	-	-	0.71	500	-	2000	1	0.88	6	39.9	1	-	No
9	Smoke	-	-	-	-	0.33	500	-	2000	1	0.40	6	39.9	1	-	No
10	Spare	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
11	Spare	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
12	Spare	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

ENGINEER AND TEST IN	STRUMENTS			
Multifunction Continuity A011411 -		Insulation resistance	EFLI Tester	RCD tester
Tested by (Capitals)		Signature		Date
Ryan Burton		RB-6		22/09/2022

EICS-20221205213958

ADDITIONAL BONDING INFORMATION	
Water bond details	Gas bond details
$\begin{array}{c c} \textbf{Water bond size} & \textbf{Water bond measurement} \\ \hline - & mm^2 & - & \Omega \\ \hline \\ \textbf{Water bond location} \\ \hline - & & & \\ \end{array}$	Gas bond size Gas bond measurement - mm² - Ω Gas bond location -
Additional notes	Additional notes
Oil bond details	Structural steel bond details
Oil bond size Oil bond measurement $ - mm^2 - \Omega $ Oil bond location $ -$	Steel bond size - mm² - Ω Steel bond location
Additional notes	Additional notes
Lightning conductor bond details	Other bond details
Lightning conductor size - mm ² Lightning conductor measurement - Ω Lightning conductor location(s)	Other bonding conductor size - mm² Other bonding conductor measurement - Ω Other bonding conductor location(s)
Additional notes	Additional notes

ELECTRICAL INSTALLATION CERTIFICATE GUIDANCE FOR RECIPIENTS

This CERTIFICATE is an important and valuable document which should be retained for future reference.

- This safety Certificate has been issued to confirm that the electrical installation work to which it relates has been designed, constructed, inspected and tested in accordance with BS 7671.
- You should have received a Certificate without watermarks and the company should have retained a duplicate. If you were the person ordering the work, but not the owner of the installation, you should pass this Certificate, or a full copy of it including the schedules, immediately to the owner.
- This Certificate should be retained in a safe place and be shown to any person inspecting or undertaking further work on the electrical installation in the future. If you later vacate the property, this Certificate will demonstrate to the new owner that the electrical installation complied with the requirements of BS 7671 at the time the Certificate was issued. The Construction (Design and Management) Regulations require that, for a project covered by those Regulations, a copy of this Certificate, together with schedules, is included in the project health and safety documentation.
- For safety reasons, the electrical installation will need to be inspected at appropriate intervals by a skilled person or persons, competent in such work. The maximum time interval recommended before the next inspection is stated on Page 1 under "NEXT INSPECTION".
- This Certificate is intended to be issued only for a new electrical installation or for new work associated with an alteration or an addition to an existing installation. It should not have been issued for the inspection and testing of an existing electrical installation. An "Electrical Installation Condition Report (EICR)" should have been issued for such an inspection.
- This Certificate is only valid if the Schedule of Inspections has been completed to confirm that all relevant inspections have been carried out
 and where accompanied by Schedule(s) of Circuit Details and Test Results.
- Where the installation includes a residual current device (RCD) it should be tested six-monthly by pressing the button marked 'T' or 'Test'. The device should switch off the supply and should then be switched on to restore the supply. If the device does not switch off the supply when the button is pressed, seek expert advice. For safety reasons it is important this instruction is followed.
- Where the installation includes an arc fault detection device (AFDD) having a manual test facility it should be tested six-monthly by pressing the test button. Where an AFDD has both a test button and automatic test function, manufacturers instructions should be followed with respect to test button operation.
- Where the installation includes a surge protection device (SPD) the status indicator should be checked to confirm it is in operational
 condition in accordance with manufacturers information. If the indication shows the device is not operational, seek expert advice. For
 safety reasons it is important this instruction is followed.
- Where the installation includes alternative or additional sources of supply, warning notices should be found at the origin or meter position or, if remote from the origin, at the consumer unit or distribution board and at all points of isolation of all sources of supply.

	CODES FOR TYPE OF WIRING											
Α	В	С	D	E	F	G	Н	O (Other)				
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non- metallic trunking	Thermoplastic / SWA cables	Thermosetting / SWA cables	MICC cables	Other cable types not listed here				
FP	TR	HT	SY	YY	CY	VIR						
FP 200 - standard fire resistant cable	Tri-rated - BS 6231 high temperature - flame retardant cable	Hi Tuff - waterproof with a tough PVC sheathing for outdoor use	SY cable - flexible instrumentation cable with a galvanised steel wire braid	YY cable - flexible instrumentation cable with a galvanised steel wire braid	CY cable - flexible instrumentation cable with a galvanised steel wire braid and a PETP separator	VIR - Vulcanised Indian Rubber cable - no Ionger manufactured						