

Air Permeability Test Certificate



This is to certify that the following test has been carried out by an Elmhurst Airtightness Scheme (EAS) registered Tester in accordance with the Test Standard stated below. Deviations from the standard are also stated below. A full report in line with the current approved procedures can be requested from the EAS Tester.

Unique Certificate Number	10319475
Test Method	Blower Door
Test Standard	ATTMA TSL1
Date of Test	31 st October 2023
Building name / Plot number	Plot 1
Building Address	36a Broadwater Gardens, Harefield, UB9 6AL
r^2 (Correlation ≥ 0.98 - ≤ 1.00)	0.9982
n (Slope ≥ 0.5 - ≤ 1.0)	0.652
Envelope Area m ²	259.00
Volume m ³	
Building Preparations	Drainage traps filled/sealed, Internal doors opened, Windows & external doors closed, Trickle vents closed
Deviations	none
Report Reference	None
Tester's Name	Samuel Green
Company Name	Merlin Property Services
Tester No.	0757
Tester's level of competence	Level 1: Buildings under 4000m ³
Related party disclosure	No related party

Signed

A photograph of a handwritten signature in black ink on a white background, which is the signature of Samuel Green.

Elmhurst Airtightness Scheme
Elmhurst Energy Systems Ltd
16 St Johns Business Park,
Lutterworth,
Leicestershire, LE17 4HB

e: airtest-support@elmhurstenergy.co.uk
t: 01455 555 217
w: elmhurstairtightness-scheme.co.uk
Company Registration No: 2805846

	Measured at 50 Pa
Air permeability m ³ (h.m ²)	6.48