

Customer No.:  Inspect. rec. No.:  Order No.:



# ELECTRICAL EQUIPMENT TEST REPORT

Full detailed PRO

<b>Room</b> KITCHEN	<b>Building</b> 41 KNOCKOMIE
---------------------	------------------------------

<b>Appliance/Project</b> KR 1		<b>Test Date</b> 16. Nov 2022		<b>Status</b> Pass						
<b>Appliance name/Device</b> WASHING MACHINE		<b>Retest Date</b> 16. Nov 2023		<b>Comment</b> SATISFACTORY						
<b>Serial</b> 13090249		<b>Test Site</b> KITCHEN		<b>User</b> DAVID BLACK						
<b>Measurement</b>	<b>Parameter 1</b>	<b>Parameter 2</b>	<b>Parameter 3</b>	<b>Parameter 4</b>	<b>Parameter 5</b>	<b>Parameter 6</b>	<b>Parameter 7</b>	<b>Limit</b>	<b>Result</b>	<b>Status</b>
<b>Visual Test</b>										Pass
<b>Earth Bond</b>	25A	5s	single					0.30 Ω	0.15 Ω	Pass
<b>Insulation</b>	500V	5s	single					1.0 MΩ	>199.9 MΩ	Pass
<b>Leakage</b>	3s	single						3.50 mA	0.12 mA	Pass
<b>Power</b>									0.01 kVA	

<b>Appliance/Project</b> KR 2		<b>Test Date</b> 16. Nov 2022		<b>Status</b> Pass						
<b>Appliance name/Device</b> FRIDGE FREEZER		<b>Retest Date</b> 16. Nov 2023		<b>Comment</b> SATISFACTORY						
<b>Serial</b> 13090249		<b>Test Site</b> KITCHEN		<b>User</b> DAVID BLACK						
<b>Measurement</b>	<b>Parameter 1</b>	<b>Parameter 2</b>	<b>Parameter 3</b>	<b>Parameter 4</b>	<b>Parameter 5</b>	<b>Parameter 6</b>	<b>Parameter 7</b>	<b>Limit</b>	<b>Result</b>	<b>Status</b>
<b>Visual Test</b>										Pass
<b>Earth Bond</b>	25A	5s	single					0.30 Ω	0.10 Ω	Pass
<b>Insulation</b>	500V	5s	single					1.0 MΩ	>199.9 MΩ	Pass
<b>Leakage</b>	3s	single						3.50 mA	0.10 mA	Pass
<b>Power</b>									0.07 kVA	

<b>Appliance/Project</b> KR 3		<b>Test Date</b> 16. Nov 2022		<b>Status</b> Pass						
<b>Appliance name/Device</b> FREEZER		<b>Retest Date</b> 16. Nov 2023		<b>Comment</b> SATISFACTORY						
<b>Serial</b> 13090249		<b>Test Site</b> KITCHEN		<b>User</b> DAVID BLACK						
<b>Measurement</b>	<b>Parameter 1</b>	<b>Parameter 2</b>	<b>Parameter 3</b>	<b>Parameter 4</b>	<b>Parameter 5</b>	<b>Parameter 6</b>	<b>Parameter 7</b>	<b>Limit</b>	<b>Result</b>	<b>Status</b>
<b>Visual Test</b>										Pass
<b>Earth Bond</b>	25A	5s	single					0.30 Ω	0.07 Ω	Pass
<b>Insulation</b>	500V	5s	single					1.0 MΩ	>199.9 MΩ	Pass
<b>Leakage</b>	3s	single						3.50 mA	0.11 mA	Pass
<b>Power</b>									0.06 kVA	

<b>Appliance/Project</b> KR 4		<b>Test Date</b> 21. Nov 2022		<b>Status</b> Fail						
<b>Appliance name/Device</b> FREEZER		<b>Retest Date</b> 21. Nov 2023		<b>Comment</b> SATISFACTORY						
<b>Serial</b> 13090249		<b>Test Site</b> KITCHEN		<b>User</b> DAVID BLACK						
<b>Measurement</b>	<b>Parameter 1</b>	<b>Parameter 2</b>	<b>Parameter 3</b>	<b>Parameter 4</b>	<b>Parameter 5</b>	<b>Parameter 6</b>	<b>Parameter 7</b>	<b>Limit</b>	<b>Result</b>	<b>Status</b>
<b>Visual Test</b>										Pass
<b>Earth Bond</b>	25A	5s	single					0.50 Ω	>19.99 Ω	Fail

Signature:

Customer:

Operator: