

Electrical Installation Condition Report

Unique Certificate No. K.M Elec-000433-EICR

To comply with:

BS 7671: 2018

Requirement for Electrical Installations

IET Wiring Regulations Eighteenth Edition

The George

92 Great Moor Street

Bolton

BL3 6DS

Electrical verification undertaken for:

Date inspected:

Overall assessment:

Campus Cribs

29 September 2023


Satisfactory

Electrical specification presented by:

K.M Electrical Services

Bolton

BL4 ODT

 07850221036



Contents of the Report

1. EICR Report

3. EICR Inspection Schedule

6. Distribution Board Schedules
Including Circuit Details and Test Results

28. Notes For Recipients



Unique Certificate No. K.M Elec-000433-EICR

ELECTRICAL INSTALLATION CONDITION REPORT

Issued in accordance with BS 7671 - Requirements for Electrical Installations

DETAILS OF THE CLIENT

Client:	Campus Crib	Contract Ref (if any):	Fullcirc Crib
Address:	The George, 92 Great Moor Street, Bolton, BL3 6DS		

REASON FOR PRODUCING THIS REPORT

To ascertain current condition of electrical installation	
Date(s) on which inspection and testing was carried out	29 September 2023

DETAILS OF THE INSTALLATION WHICH IS THE SUBJECT OF THIS REPORT

Occupier:		Description of premises:	Mixed Commercial and Domestic
Address:	The George, 92 Great Moor Street, Bolton, BL3 6DS	Estimated age of wiring system:	10 years
		Evidence of additions / alterations:	Not apparent
		If yes, estimate age:	
Date of last inspection:	Not known	Electrical Installation Certificate No or previous Electrical Installation Condition Report No:	Not Known
Installation records available:	Yes	Records held by:	Campus Crib

EXTENT OF THE INSTALLATION

Extent of the installation covered by this certificate:
Visual inspection and partial verification

LIMITATIONS OF THE INSPECTION AND TESTING

Agreed limitations including the reasons (See Regulation 653.2):	
Only electrical accessories visible have been checked, no moving of furniture or lifting of floorboards or loft hatches.	
Agreed with:	
Operational limitations including the reasons	

The inspection and testing detailed in this report and accompanying schedules have been carried out in accordance with BS 7671: 2018.

It should be noted that cables concealed within trunking and conduits, under floors, in roof spaces and generally within the fabric of the building or underground, have not been inspected unless specifically agreed between the client and inspector prior to the inspection. An inspection should be made within an accessible roof space housing other electrical equipment.

SUMMARY OF THE CONDITION OF THE INSTALLATION

General condition of the installation (in terms of electrical safety):	
Good No observations were recorded for this inspection	
Overall assessment of the installation in terms of its suitability for continued use:	Satisfactory
An unsatisfactory assessment indicates that dangerous (Code C1) and/or potentially dangerous (Code C2) conditions have been identified	

RECOMMENDATIONS

Where the overall assessment of the suitability of the installation for continued use above is stated as UNSATISFACTORY, I/we recommend that any observations classified as 'Danger present' (Code C1) or 'Potentially dangerous' (Code C2) are acted upon as a matter of urgency.	
Investigation without delay is recommended for observations identified as 'Further investigation required' (code FI).	
Observations classified as 'Improvement recommended' (Code C3) should be given due consideration.	
It is recommended that the installation is further inspected & tested:	before 29 September 2028 or change of tenancy
For the following reason:	As Per Regulations

DECLARATION

I/We being the person(s) responsible for the inspection & testing of the electrical installation (as indicated by my/our signatures below), particulars of which are described above, having exercised reasonable skill and care when carrying out the inspection & testing, hereby declare that the information in this report, including the observations and the attached schedules, provides an accurate assessment of the condition of the electrical installation taking into account the extent and limitations stated in this report.

INSPECTED AND TESTED BY:

Name	Kieran Moore	For & on behalf of:	K.M Electrical Services
Position	Electrician		
Date	29 September 2023	Address:	Bolton BL4 ODT 07850221036 Workmen09@live.com
Signature	<i>Kmoore</i>		
Enrolment No.::		Accredited Body::	
Branch No.::			

REPORT AUTHORISED FOR ISSUE BY:

Name	Kieran Moore	For & on behalf of:	K.M Electrical Services
Position	Electrician		
Date	30 September 2023	Address	Bolton BL4 ODT 07850221036 Workmen09@live.com
Signature	<i>Kmoore</i>		
Enrolment No.::		Accredited Body::	
Branch No.::			

SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS

System type and earthing arrangements		TN-S		TN-C-S	✓	TT		TN-C		IT
Number and Type of Live Conductors		A.C./D.C.		A.C.	No. of phases		3-Phase (4-wire)			
Nature of Supply Parameters										
Nominal voltage(s), U ₀	230V	Nominal frequency, f		50Hz	Number of supplies		1	Phase sequence confirmed:		✓
	U 400V	External earth fault loop impedance, Z _e		0.23Ω	Prospective fault current, I _{pf}		1.21kA	Supply polarity confirmed:		✓
Primary Supply Overcurrent Protective Device(s)		BS 1361 Fuse System G [Clip-in]			Rated current		100A	Short-circuit capacity		16kA
Other sources of supply:										

PARTICULARS OF INSTALLATION AT THE ORIGIN

Means of earthing		Supplier's facility		Maximum Demand (Load):		100a Per Phase	
Method of Fault Protection		ADS					
Main Protective Conductors							
Earthing Conductor		Conductor material	Copper	Conductor csa	25mm²	Continuity check	✓
Main protective bonding conductors		Conductor material	Copper	Conductor csa	10mm²	Continuity check	✓
Bonding of extraneous-conductive parts		Water installation pipes:	✓	Gas installation pipes:	✓	Oil service:	N/A
		Structural steel:	N/A	Lightning protection:	N/A	Other incoming services	N/A
Main Switch / Switch-Fuse / Circuit-breaker / RCD							
Location		Cellar		BS(EN)	BS EN 60947-3 Type B		
		No. of poles	4	Rated voltage	400V	Rated current	125A
		Fuse rating or setting		Conductors material	Copper	Conductors csa	4 x 25mm²
Front End Residual Current Device details (if applicable):							
RCD type		Operating current I _{Δn}		Operating time @ I _{Δn}		Type 'S' RCD (time delayed)	

INSPECTION SCHEDULE SUMMARY

Item No.	Description	Outcome	Item No.	Description	Outcome
1.0	Distributor's (DNO) Supply intake equipment (VISUAL INSPECTION ONLY)	Pass	5.0	Section 5 - Final circuits	Pass
2.0	Presence of adequate arrangements for other sources such as micro-generators	Pass	6.0	Location(s) containing a bath or shower	Pass
3.0	Earthing & bonding arrangements	Pass	7.0	Other part 7 special installations or locations	Pass
4.0	Section 4 - Consumer unit(s) / Distribution board(s)	Pass	8.0	Section 9 - Not covered by any BS7671 Inspection Schedule section	Pass

EICR Inspection Schedule

If the schedule item applies to a particular board or circuit, this is shown in the 'Location' column. Further detail can be found in the 'Observations' section.

Item No	Description	Outcome	Location
1 Distributor's (DNO) Supply intake equipment (VISUAL INSPECTION ONLY)			
1.1	Condition of service cable	✓	
1.2	Condition of service head	✓	
1.3	Condition of distributor's earthing arrangement	✓	
1.4	Condition of meter tails - distributor or consumer	✓	
1.5	Condition of metering equipment	✓	
1.6	Condition of isolator (where present)	✓	
1.	Distributor's (DNO) Supply intake equipment - general observation	✓	
2 Presence of adequate arrangements for other sources such as micro-generators			
2.	Presence of adequate arrangements for other sources such as micro-generators (551.6; 551.7)	✓	
3 Earthing & bonding arrangements			
3.1	Presence and condition of distributor's earthing arrangement (542.1.2.1; 542.1.2.2)	✓	
3.2	Presence and condition of earth electrode connection where applicable (542.1.2.3)	N/A	
3.3	Provision of earthing/bonding labels at all appropriate locations (514.13.1)	✓	
3.4	Confirmation of earthing conductor size (542.3; 543.1.1)	✓	
3.5	Accessibility and condition of earthing conductor at MET (543.3.2)	✓	
3.6	Confirmation of main protective bonding conductor sizes (544.1)	✓	
3.7	Condition and accessibility of main protective bonding conductor connections (543.3.2; 544.1.2)	✓	
3.8	Accessibility and condition of other protective bonding connections (543.3.1; 543.3.2)	✓	
3.	Earthing & bonding arrangements - not covered by any BS7671 item in Section 3	✓	
4 Section 4 - Consumer unit(s) / Distribution board(s)			
4.1	Adequacy of working space/accessibility to consumer unit/distribution board (132.12; 513.1)	✓	
4.2	Security of fixing (134.1.1)	✓	
4.3	Condition of enclosure(s) in terms of IP rating etc (416.2)	✓	
4.4	Condition of enclosure(s) in terms of fire rating etc (421.1.201; 526.5)	✓	
4.5	Enclosure not damaged/deteriorated so as to impair safety (651.2)	✓	
4.6	Presence of main linked switch (as required by 462.1.201)	✓	
4.7	Operation of main switch (functional check) (643.10)	✓	
4.8	Manual operation of circuit-breakers and RCDs to prove disconnection (643.10)	✓	
4.9	Correct identification of circuit details and protective devices (514.8.1; 514.9.1)	✓	
4.10	Presence of RCD six-monthly test notice at or near consumer unit/distribution board (514.12.2)	✓	
4.11	Presence of non-standard (mixed) cable colour warning notice at or near consumer unit/distribution board (514.14)	✓	
4.12	Presence of alternative supply warning notice at or near consumer unit/distribution board (514.15)	✓	
4.13	Presence of other required labelling (please specify) (Section 514)	✓	
4.14	Compatibility of protective devices, bases and other components; correct type and rating (No signs of unacceptable thermal damage, arcing or overheating) (411.3.2; 411.4; 411.5; 411.6; Sections 432, 433)	✓	
4.15	Single-pole switching or protective devices in line conductor only (132.14.1; 530.3.3)	✓	
4.16	Protection against mechanical damage where cables enter consumer unit/distribution board (132.14.1; 522.8.1; 522.8.5; 522.8.11)	✓	
4.17	Protection against electromagnetic effects where cables enter consumer unit/distribution board/enclosures (521.5.1)	✓	
4.18	RCD(s) provided for fault protection - includes RCBOs (411.4.204; 411.5.2; 531.2)	✓	
4.19	RCD(s) provided for additional protection/requirements - includes RCBOs (411.3.3; 415.1)	✓	
4.20	Confirmation of indication that SPD is functional (651.4)	✓	
4.21	Confirmation that ALL conductor connections, including connections to busbars, are correctly located in terminals and are tight and secure (526.1)	✓	
4.22	Adequate arrangements where a generating set operates as a switched alternative to the public supply (551.6)	✓	

Item No	Description	Outcome	Location
4.23	Adequate arrangements where a generating set operates in parallel with the public supply (551.7)	✓	
4.	Consumer unit(s) / Distribution board(s) - not covered by any BS7671 item in Section 4	✓	
5 Section 5 - Final circuits			
5.1	Identification of conductors (514.3.1)	✓	
5.2	Cables correctly supported throughout their run (521.10.202; 522.8.5)	✓	
5.3	Condition of insulation of live parts (416.1)	✓	
5.4	Non-sheathed cables protected by enclosure in conduit, ducting or trunking (to include the integrity of conduits and trunking systems, both metal and plastic) (521.10.1)	✓	
5.5	Adequacy of cables for current-carrying capacity with regard for the type and nature of installation (Section 523)	✓	
5.6	Coordination between conductors and overload protective devices (433.1; 533.2.1)	✓	
5.7	Adequacy of protective devices: type and rated current for fault protection (411.3)	✓	
5.8	Presence and adequacy of circuit protective conductors (411.3.1; Section 543)	✓	
5.9	Wiring system(s) appropriate for the type and nature of the installation and external influences (Section 522)	✓	
5.10	Concealed cables installed in prescribed zones (refer to: Extent and Limitations) (522.6.202)	✓	
5.11	Cables concealed under floor, above ceilings, or in walls/partitions, adequately protected against mechanical damage (refer to: Extent and Limitations) (522.6.204)	✓	
5.12.1	Provision of additional requirements for protection by RCD not exceeding 30 mA for all socket-outlets of rating 32 A or less, unless an exception is permitted (411.3.3)	✓	
5.12.2	Provision of additional requirements for protection by RCD not exceeding 30 mA for the supply of mobile equipment not exceeding 32 A rating for use outdoors (411.3.3)	✓	
5.12.3	Provision of additional requirements for protection by RCD not exceeding 30 mA for cables concealed in walls at a depth of less than 50 mm (522.6.202; 522.6.203)	✓	
5.12.4	Provision of additional requirements for protection by RCD not exceeding 30 mA for cables concealed in walls/partitions containing metal parts regardless of depth (522.6.203)	✓	
5.12.5	Provision of additional requirements for protection by RCD not exceeding 30 mA for final circuits supplying luminaires within domestic (household) premises (411.3.4)	✓	
5.13	Provision of fire barriers, sealing arrangements and protection against thermal effects (Section 527)	✓	
5.14	Band II cables segregated/separated from Band I cables (528.1)	✓	
5.15	Cables segregated/separated from communications cabling (528.2)	✓	
5.16	Cables segregated/separated from non-electrical services (528.3)	✓	
5.17.1	Termination of cables at enclosures - indicate extent of sampling in Extent & Limitations of the report (Section 526); Connections soundly made and under no undue strain (526.6)	✓	
5.17.2	Termination of cables at enclosures - indicate extent of sampling in Extent & Limitations of the report (Section 526); No basic insulation of a conductor visible outside enclosure (526.8)	✓	
5.17.3	Termination of cables at enclosures - indicate extent of sampling in Extent & Limitations of the report (Section 526); Connection of live conductors adequately enclosed (526.5)	✓	
5.17.4	Termination of cables at enclosures - indicate extent of sampling in Extent & Limitations of the report (Section 526); Adequately connected at point of entry to enclosure (glands, bushes etc.) (522.8.5)	✓	
5.18	Condition of accessories including socket-outlets, switches and joint boxes (651.2(v))	✓	
5.19	Suitability of accessories for external influences (512.2)	✓	
5.20	Adequacy of working space/accessibility to equipment (132.12; 513.1)	✓	
5.21	Single-pole switching or protective devices in line conductors only (132.14.1, 530.3.3)	✓	
5.22	Provision of relevant certification confirming that the electrical installation, or alteration, has been inspected and verified in accordance with Chapter 64	✓	
5.	Final circuits - not covered by any BS7671 item in Section 5	✓	
6 Location(s) containing a bath or shower			
6.1	Additional protection for all low voltage (LV) circuits by RCD not exceeding 30 mA (701.411.3.3)	✓	
6.2	Where used as a protective measure, requirements for SELV or PELV met (701.414.4.5)	✓	
6.3	Shaver sockets comply with BS EN 61558-2-5 formerly BS 3535 (701.512.3)	✓	
6.4	Presence of supplementary bonding conductors, unless not required by BS 7671:2018 (701.415.2)	✓	
6.5	Low voltage (e.g. 230 volt) socket-outlets sited at least 3 m from zone 1 (701.512.3)	✓	
6.6	Suitability of equipment for external influences for installed location in terms of IP rating (701.512.2)	✓	
6.7	Suitability of accessories and controlgear etc. for a particular zone (701.512.3)	✓	
6.8	Suitability of current-using equipment for particular position within the location (701.55)	✓	
6.	Location(s) containing a bath or shower - not covered by any BS7671 item in Section 6	✓	
7 Other part 7 special installations or locations			

Item No	Description	Outcome	Location
7.1	List all other special installations or locations present, if any (record separately the results of particular installations applied)	✓	
8	Section 9 - Not covered by any BS7671 Inspection Schedule section		
8.	Section 9 - Not covered by any BS7671 Inspection Schedule section	✓	

Test Results: DB 001

DB Location:	Cellar	Supply Derived From:	Main supply	Supply Overcurrent Device BSEN:	BS 1361 Fuse System G [Clip-in]	Phase sequence confirmed:	✓	Z _s at DB:	0.23Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	Wylex 3Ø Distribution Board [Triple Pole & Neutral]	Voltage:	400V	OPD Current Rating (A):	100	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	3	OPD Short circuit capacity (kA):	16	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	Di-Log DL-9110 26Q-0530
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	N/A	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details						Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance				Z _s	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm ²)	CPC (mm ²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-L (MΩ)	L-N (MΩ)	L-E (MΩ)	Polarity	Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button	
1 L1	Flat B7	PVC T&E	C	1	16	10	0.4	60898	C	63	6	0.35	--	--	--	--	--	--	--	--	0.08	--	500V	N/A	>200	>200	✓	0.31	--	--	--	--	N/A
1 L2	Flat B4	PVC T&E	C	1	16	10	0.4	60898	C	63	6	0.35	--	--	--	--	--	--	--	--	0.10	--	500V	N/A	>200	>200	✓	0.33	--	--	--	--	N/A
1 L3	Flat B5	PVC T&E	C	1	16	10	0.4	60898	C	63	6	0.35	--	--	--	--	--	--	--	--	0.10	--	500V	N/A	>200	>200	✓	0.33	--	--	--	--	N/A
2 L1	Flat A1	PVC T&E	C	1	16	10	0.4	60898	C	63	6	0.35	--	--	--	--	--	--	--	--	0.10	--	500V	N/A	>200	>200	✓	0.33	--	--	--	--	N/A
2 L2	Flat A2	PVC T&E	C	1	16	10	0.4	60898	C	63	6	0.35	--	--	--	--	--	--	--	--	0.09	--	500V	N/A	>200	>200	✓	0.32	--	--	--	--	N/A
2 L3	Flat A3	PVC T&E	C	1	16	10	0.4	60898	C	63	6	0.35	--	--	--	--	--	--	--	--	0.10	--	500V	N/A	>200	>200	✓	0.33	--	--	--	--	N/A
3 L1	Flat A6	PVC T&E	C	1	16	10	0.4	60898	C	63	6	0.35	--	--	--	--	--	--	--	--	0.10	--	500V	N/A	>200	>200	✓	0.33	--	--	--	--	N/A
3 L2	Flat A5	PVC T&E	C	1	16	10	0.4	60898	C	63	6	0.35	--	--	--	--	--	--	--	--	0.09	--	500V	N/A	>200	>200	✓	0.32	--	--	--	--	N/A
3 L3	Flat A7	PVC T&E	C	1	16	10	0.4	60898	C	63	6	0.35	--	--	--	--	--	--	--	--	0.08	--	500V	N/A	>200	>200	✓	0.31	--	--	--	--	N/A
4 L1	Flat B3	PVC T&E	C	1	16	10	0.4	60898	C	63	6	0.35	--	--	--	--	--	--	--	--	0.08	--	500V	N/A	>200	>200	✓	0.31	--	--	--	--	N/A
4 L2	Flat B1	PVC T&E	C	1	16	10	0.4	60898	C	63	6	0.35	--	--	--	--	--	--	--	--	0.09	--	500V	N/A	>200	>200	✓	0.32	--	--	--	--	N/A
4 L3	Flat A4	PVC T&E	C	1	16	10	0.4	60898	C	63	6	0.35	--	--	--	--	--	--	--	--	0.07	--	500V	N/A	>200	>200	✓	0.30	--	--	--	--	N/A
5 L1	Cooker 2nd Floor	PVC T&E	C	1	6.0	2.5	0.4	61009	C	32	6	0.68	61009	AC	30	32	1	--	--	--	0.21	--	500V	N/A	>200	>200	✓	0.44	No trip	29	11	✓	N/A
5 L2	Kitchen Sockets Second Floor	PVC T&E	C	5	2.5	1.5	0.4	61009	C	32	6	0.68	61009	AC	30	32	1	--	--	--	0.43	--	500V	N/A	>200	>200	✓	0.66	No trip	29	10	✓	N/A
5 L3	Lights Second Floor	PVC T&E	C	6	1.5	1.0	0.4	61009	C	6	6	3.64	61009	AC	30	6	1	--	--	--	0.78	--	500V	N/A	>200	>200	✓	1.01	No trip	31	12	✓	N/A
6 L2	Kitchen Sockets First Floor	PVC T&E	C	5	2.5	1.5	0.4	60898	C	32	6	0.68	--	--	--	--	--	--	--	--	0.42	--	500V	N/A	>200	>200	✓	0.65	--	--	--	--	N/A

Test Results: DB 001

Circuit		Conductor Details					Protective device						RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance				Polarity	Zs	RCD Test Results				Manual AFDD Test Button	
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-L (MΩ)	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button		
6 L3	Lights First Floor	PVC T&E	C	6	1.5	1.0	0.4	61009	C	6	6	3.64	61009	AC	30	6	1	--	--	--	0.79	--	500V	N/A	>200	>200	✓	1.02	No trip	32	11	✓	N/A	
7 L1	Cooker First Floor	PVC T&E	C	1	6.0	2.5	0.4	60898	C	32	6	0.68	--	--	--	--	--	--	--	--	--	0.20	--	500V	N/A	>200	>200	✓	0.43	--	--	--	--	N/A
7 L2	Sockets Second Floor	PVC T&E	C	4	2.5	1.5	0.4	61009	C	32	6	0.68	61009	AC	30	32	1	--	--	--	0.39	--	500V	N/A	>200	>200	✓	0.62	No trip	29	10	✓	N/A	
7 L3	Fire Alarm	FP	C	2	1.5	1.0	0.4	61009	C	16	6	1.37	61009	AC	30	16	1	--	--	--	0.89	--	500V	N/A	>200	>200	✓	1.12	No trip	28	9	✓	N/A	
8 L1	Cooker First Floor	PVC T&E	C	1	6.0	2.5	0.4	61009	C	32	6	0.68	61009	AC	30	32	1	--	--	--	0.19	--	500V	N/A	>200	>200	✓	0.42	No trip	30	10	✓	N/A	
8 L2	Flat B2	PVC T&E	C	1	16	10	0.4	60898	C	63	6	0.35	--	--	--	--	--	--	--	--	--	0.10	--	500V	N/A	>200	>200	✓	0.33	--	--	--	--	N/A
8 L3	Flat B6	PVC T&E	C	1	16	10	0.4	60898	C	63	6	0.35	--	--	--	--	--	--	--	--	--	0.10	--	500V	N/A	>200	>200	✓	0.33	--	--	--	--	N/A

Test Results: DB 002

DB Location:	Cellar	Supply Derived From:	Main supply	Supply Overcurrent Device BSEN:	BS 1361 Fuse System G [Clip-in]	Phase sequence confirmed:	N/A	Z _s at DB:	0.23Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	CED 1Ø Distribution Board [Single Pole & Neutral]	Voltage:	230V	OPD Current Rating (A):	100	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	1	OPD Short circuit capacity (kA):	16	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device						RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Zs	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	IΔn (mA)	Rating (A)	No. of poles	r1 (phase)	rn (neutral)	r2 (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½IΔn (ms)	Op. time at IΔn (ms)	Op. time at 5IΔn (ms)	Test Button		
1	Cooker First Floor	PVC T&E	C	1	6.0	2.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.18	--	500V	>200	>200	✓	0.41	--	32	13	✓	N/A	
2	Sockets	PVC T&E	C	4	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	0.29	0.29	0.47	0.19	--	500V	>200	>200	✓	0.42	--	32	13	✓	N/A	
3	Oven First Floor	PVC T&E	C	1	6.0	2.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.21	--	500V	>200	>200	✓	0.44	--	32	13	✓	N/A	

Test Results: DB 003

DB Location:	Cellar	Supply Derived From:	Main supply	Supply Overcurrent Device BSEN:	BS 1361 Fuse System G [Clip-in]	Phase sequence confirmed:	N/A	Z _s at DB:	0.23Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	BG 1Ø Distribution Board [Single Pole & Neutral]	Voltage:	230V	OPD Current Rating (A):	100	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	1	OPD Short circuit capacity (kA):	16	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Z _s	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button	
1	Roller Shutter	PVC T&E	C	2	2.5	1.5	0.4	60898	B	16	6	2.73	61008	AC	30	80	2	--	--	--	1.01	--	500V	>200	>200	✓	1.24	No trip	34	14	✓	N/A
2	Cellar Sockets Far Side	PVC T&E	C	6	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.43	--	500V	>200	>200	✓	0.66	No trip	34	14	✓	N/A
3	Cellar Lights Far Side	PVC T&E	C	5	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.67	--	500V	>200	>200	✓	0.90	No trip	34	14	✓	N/A
4	Cellar Sockets Middle	PVC T&E	C	6	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.33	--	500V	>200	>200	✓	0.56	No trip	34	14	✓	N/A
5	Celler Sockets Nearside	PVC T&E	C	4	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.34	--	500V	>200	>200	✓	0.57	No trip	34	14	✓	N/A
6	Cellar Lights Nearside & Middle	PVC T&E	C	4	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.56	--	500V	>200	>200	✓	0.71	No trip	34	14	✓	N/A

Test Results: DB 004

DB Location:	Flat A1	Supply Derived From:	DB 001 - 4L1	Supply Overcurrent Device BSEN:	60898	Phase sequence confirmed:	N/A	Z _s at DB:	0.23Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	Wylex 1Ø Split Load Distribution Board [Single Pole & Neutral]	Voltage:	230V	Supply Overcurrent Device Type:	C	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	1	Supply Overcurrent Device Rating:	63	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device						RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Zs	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button		
1	Shower	PVC T&E	C	1	10	6.0	0.4	60898	B	40	6	1.09	61008	AC	30	80	2	--	--	--	0.09	--	500V	>200	>200	✓	0.32	No trip	32	12	✓	N/A	
2	Sockets	PVC T&E	C	7	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.23	--	500V	>200	>200	✓	0.46	No trip	32	12	✓	N/A	
3	Lights	PVC T&E	C	3	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.54	--	500V	>200	>200	✓	0.77	No trip	32	11	✓	N/A	
4	Water Heater	PVC T&E	C	1	6.0	2.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.11	--	500V	>200	>200	✓	0.34	No trip	32	11	✓	N/A	

Test Results: DB 005

DB Location:	Flat A2	Supply Derived From:	DB 001 - 2L2	Supply Overcurrent Device BSEN:	60898	Phase sequence confirmed:	N/A	Z _s at DB:	0.24Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	Wylex 1Ø Split Load Distribution Board [Single Pole & Neutral]	Voltage:	230V	Supply Overcurrent Device Type:	C	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	1	Supply Overcurrent Device Rating:	63	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device						RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Zs	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	IΔn (mA)	Rating (A)	No. of poles	r1 (phase)	rn (neutral)	r2 (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½IΔn (ms)	Op. time at IΔn (ms)	Op. time at 5IΔn (ms)	Test Button		
1	Shower	PVC T&E	C	1	10	6.0	0.4	60898	B	40	6	1.09	61008	AC	30	80	2	--	--	--	0.11	--	500V	>200	>200	✓	0.34	No trip	32	11	✓	N/A	
2	Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.23	--	500V	>200	>200	✓	0.46	No trip	32	11	✓	N/A	
3	Lights	PVC T&E	C	3	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.67	--	500V	>200	>200	✓	0.90	No trip	32	10	✓	N/A	
4	Water Heater	PVC T&E	C	2	6.0	2.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.56	--	500V	>200	>200	✓	0.79	No trip	32	10	✓	N/A	

Test Results: DB 006

DB Location:	Flat A3	Supply Derived From:	DB 001 - 2L3	Supply Overcurrent Device BSEN:	60898	Phase sequence confirmed:	N/A	Z _s at DB:	0.24Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	Wylex 1Ø Split Load Distribution Board [Single Pole & Neutral]	Voltage:	230V	Supply Overcurrent Device Type:	C	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	1	Supply Overcurrent Device Rating:	63	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Z _s	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button	
1	Shower	PVC T&E	C	1	10	6.0	0.4	60898	B	40	6	1.09	61008	AC	30	80	2	--	--	--	0.09	--	500V	>200	>200	✓	0.33	No trip	34	11	✓	N/A
2	Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.23	--	500V	>200	>200	✓	0.47	No trip	34	11	✓	N/A
3	Lights	PVC T&E	C	4	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.56	--	500V	>200	>200	✓	0.80	No trip	32	12	✓	N/A
4	Water Heater	PVC T&E	C	2	6.0	2.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.44	--	500V	>200	>200	✓	0.70	No trip	32	12	✓	N/A

Test Results: DB 007

DB Location:	Flat A4	Supply Derived From:	DB 001 - 4L3	Supply Overcurrent Device BSEN:	60898	Phase sequence confirmed:	N/A	Z _s at DB:	0.24Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	Wylex 1Ø Split Load Distribution Board [Single Pole & Neutral]	Voltage:	230V	Supply Overcurrent Device Type:	C	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	1	Supply Overcurrent Device Rating:	63	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Z _s	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button	
1	Shower	PVC T&E	C	1	10	6.0	0.4	60898	B	40	6	1.09	61008	AC	30	80	2	--	--	--	0.11	--	500V	>200	>200	✓	0.35	No trip	29	10	✓	N/A
2	Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.26	--	500V	>200	>200	✓	0.50	No trip	29	10	✓	N/A
3	Lights	PVC T&E	C	3	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.76	--	500V	>200	>200	✓	1.00	No trip	28	9.2	✓	N/A
4	Water Heater	PVC T&E	C	2	6.0	2.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.33	--	500V	>200	>200	✓	0.57	No trip	28	9.2	✓	N/A

Test Results: DB 008

DB Location:	Flat A5	Supply Derived From:	DB 001 - 3L2	Supply Overcurrent Device BSEN:	60898	Phase sequence confirmed:	N/A	Z _s at DB:	0.24Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	Wylex 1Ø Split Load Distribution Board [Single Pole & Neutral]	Voltage:	230V	Supply Overcurrent Device Type:	C	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	1	Supply Overcurrent Device Rating:	63	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Z _s	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button	
1	Shower	PVC T&E	C	1	10	6.0	0.4	60898	B	40	6	1.09	61008	AC	30	80	2	--	--	--	0.09	--	500V	>200	>200	✓	0.33	N/A	33	9.9	✓	N/A
2	Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.23	--	500V	>200	>200	✓	0.47	N/A	33	9.9	✓	N/A
3	Lights	PVC T&E	C	3	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.66	--	500V	>200	>200	✓	0.90	N/A	29	11	✓	N/A
4	Water Heater	PVC T&E	C	2	6.0	2.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.40	--	500V	>200	>200	✓	0.64	N/A	29	11	✓	N/A

Test Results: DB 009

DB Location:	Flat A6	Supply Derived From:	DB 001 - 3L1	Supply Overcurrent Device BSEN:	60898	Phase sequence confirmed:	N/A	Z _s at DB:	0.24Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	Wylex 1Ø Split Load Distribution Board [Single Pole & Neutral]	Voltage:	230V	Supply Overcurrent Device Type:	C	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	1	Supply Overcurrent Device Rating:	63	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Z _s	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button	
1	Shower	PVC T&E	C	1	10	6.0	0.4	60898	B	40	6	1.09	61008	AC	30	80	2	--	--	--	0.12	--	500V	>200	>200	✓	0.36	No trip	29	10	✓	N/A
2	Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.19	--	500V	>200	>200	✓	0.43	No trip	29	10	✓	N/A
3	Lights	PVC T&E	C	3	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.52	--	500V	>200	>200	✓	0.76	No trip	29	11	✓	N/A
4	Water Heater	PVC T&E	C	2	6.0	2.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.54	--	500V	>200	>200	✓	0.80	No trip	29	11	✓	N/A

Test Results: DB 010

DB Location:	Flat A7	Supply Derived From:	DB 001 - 3L3	Supply Overcurrent Device BSEN:	60898	Phase sequence confirmed:	N/A	Z _s at DB:	0.24Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	Wylex 1Ø Split Load Distribution Board [Single Pole & Neutral]	Voltage:	230V	Supply Overcurrent Device Type:	C	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	1	Supply Overcurrent Device Rating:	63	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Z _s	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button	
1	Shower	PVC T&E	C	1	10	6.0	0.4	60898	B	40	6	1.09	61008	AC	30	80	2	--	--	--	0.12	--	500V	>200	>200	✓	0.36	No trip	30	11	✓	N/A
2	Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.22	--	500V	>200	>200	✓	0.46	No trip	30	11	✓	N/A
3	Lights	PVC T&E	C	3	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.56	--	500V	>200	>200	✓	0.80	No trip	28	10	✓	N/A
4	Water Heater	PVC T&E	C	2	6.0	2.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.65	--	500V	>200	>200	✓	0.89	No trip	28	10	✓	N/A

Test Results: DB 011

DB Location:	Flat B1	Supply Derived From:	DB 001 - 4L2	Supply Overcurrent Device BSEN:	60898	Phase sequence confirmed:	N/A	Z _s at DB:	0.24Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	Wylex 1Ø Split Load Distribution Board [Single Pole & Neutral]	Voltage:	230V	Supply Overcurrent Device Type:	C	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	1	Supply Overcurrent Device Rating:	63	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Z _s	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button	
1	Shower	PVC T&E	C	1	10	6.0	0.4	60898	B	40	6	1.09	61008	AC	30	80	2	--	--	--	0.10	--	500V	>200	>200	✓	0.34	No trip	31	12	✓	N/A
2	Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.19	--	500V	>200	>200	✓	0.43	No trip	31	12	✓	N/A
3	Lights	PVC T&E	C	3	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.45	--	500V	>200	>200	✓	0.69	No trip	27	11	✓	N/A
4	Water Heater	PVC T&E	C	2	6.0	2.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.56	--	500V	>200	>200	✓	0.80	No trip	27	11	✓	N/A

Test Results: DB 012

DB Location:	Flat B2	Supply Derived From:	DB 001 - 8L2	Supply Overcurrent Device BSEN:	60898	Phase sequence confirmed:	N/A	Z _s at DB:	0.24Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	Wylex 1Ø Split Load Distribution Board [Single Pole & Neutral]	Voltage:	230V	Supply Overcurrent Device Type:	C	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	1	Supply Overcurrent Device Rating:	63	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Z _s	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button	
1	Shower	PVC T&E	C	1	10	6.0	0.4	60898	B	40	6	1.09	61008	AC	30	80	2	--	--	--	0.12	--	500V	>200	>200	✓	0.36	No trip	28	12	✓	N/A
2	Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.23	--	500V	>200	>200	✓	0.47	No trip	28	12	✓	N/A
3	Lights	PVC T&E	C	3	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.49	--	500V	>200	>200	✓	0.73	No trip	34	15	✓	N/A
4	Water Heater	PVC T&E	C	2	6.0	2.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.57	--	500V	>200	>200	✓	0.81	No trip	34	15	✓	N/A

Test Results: DB 013

DB Location:	Flat B3	Supply Derived From:	DB 001 - 4L1	Supply Overcurrent Device BSEN:	60898	Phase sequence confirmed:	N/A	Z _s at DB:	0.24Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	N/A 1Ø Split Load Distribution Board [Single Pole & Neutral]	Voltage:	230V	Supply Overcurrent Device Type:	C	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	1	Supply Overcurrent Device Rating:	63	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Z _s	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button	
1	Shower	PVC T&E	C	1	10	6.0	0.4	60898	B	40	6	1.09	61008	AC	30	80	2	--	--	--	0.11	--	500V	>200	>200	✓	0.35	No trip	31	11	✓	N/A
2	Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.20	--	500V	>200	>200	✓	0.44	No trip	31	11	✓	N/A
3	Lights	PVC T&E	C	3	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.45	--	500V	>200	>200	✓	0.69	No trip	31	12	✓	N/A
4	Water Heater	PVC T&E	C	2	6.0	2.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.47	--	500V	>200	>200	✓	0.71	No trip	31	12	✓	N/A

Test Results: DB 014

DB Location:	Flat B\$	Supply Derived From:	DB 001 - 1L2	Supply Overcurrent Device BSEN:	60898	Phase sequence confirmed:	N/A	Z _s at DB:	0.24Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	Wylex 1Ø Split Load Distribution Board [Single Pole & Neutral]	Voltage:	230V	Supply Overcurrent Device Type:	C	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	1	Supply Overcurrent Device Rating:	63	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Z _s	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button	
1	Shower	PVC T&E	C	1	10	6.0	0.4	60898	B	40	6	1.09	61008	AC	30	80	2	--	--	--	0.10	--	500V	>200	>200	✓	0.34	No trip	30	12	✓	N/A
2	Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.21	--	500V	>200	>200	✓	0.45	No trip	30	12	✓	N/A
3	Lights	PVC T&E	C	3	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.76	--	500V	>200	>200	✓	1.00	No trip	32	11	✓	N/A
4	Water Heater	PVC T&E	C	2	6.0	2.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.65	--	500V	>200	>200	✓	0.89	No trip	32	11	✓	N/A

Test Results: DB 015

DB Location:	Flat B5	Supply Derived From:	DB 001 - 1L3	Supply Overcurrent Device BSEN:	60898	Phase sequence confirmed:	N/A	Z _s at DB:	0.24Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	Wylex 1Ø Split Load Distribution Board [Single Pole & Neutral]	Voltage:		Supply Overcurrent Device Type:	C	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	1	Supply Overcurrent Device Rating:	63	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Z _s	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button	
1	Shower	PVC T&E	C	1	10	6.0	0.4	60898	B	40	6	1.09	61008	AC	30	80	2	--	--	--	0.12	--	500V	>200	>200	✓	0.36	No trip	28	10	✓	✓
2	Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.18	--	500V	>200	>200	✓	0.42	No trip	28	10	✓	✓
3	Lights	PVC T&E	C	3	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.66	--	500V	>200	>200	✓	0.90	No trip	28	10	✓	✓
4	Water Heater	PVC T&E	C	2	6.0	2.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.45	--	500V	>200	>200	✓	0.69	No trip	28	10	✓	✓

Test Results: DB 016

DB Location:	Flat B6	Supply Derived From:	DB 001 - 8L3	Supply Overcurrent Device BSEN:	60898	Phase sequence confirmed:	N/A	Z _s at DB:	0.24Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	Wylex 1Ø Split Load Distribution Board [Single Pole & Neutral]	Voltage:		Supply Overcurrent Device Type:	C	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	1	Supply Overcurrent Device Rating:	63	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Z _s	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button	
1	Shower	PVC T&E	C	1	10	6.0	0.4	60898	B	40	6	1.09	61008	AC	30	80	2	--	--	--	0.09	--	500V	>200	>200	✓	0.33	No trip	31	10.1	✓	N/A
2	Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.23	--	500V	>200	>200	✓	0.47	No trip	31	10.1	✓	N/A
3	Lights	PVC T&E	C	3	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.67	--	500V	>200	>200	✓	0.91	No trip	28	9.8	✓	N/A
4	Water Heater	PVC T&E	C	2	6.0	2.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.59	--	500V	>200	>200	✓	0.83	No trip	28	9.8	✓	N/A

Test Results: DB 017

DB Location:	Flat B7	Supply Derived From:	DB 001 - 1L1	Supply Overcurrent Device BSEN:	60898	Phase sequence confirmed:	N/A	Z _s at DB:	0.24Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	Wylex 1Ø Split Load Distribution Board [Single Pole & Neutral]	Voltage:		Supply Overcurrent Device Type:	C	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Lighting & Power	No. of phases:	1	Supply Overcurrent Device Rating:	63	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Z _s	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)		Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button	
1	Shower	PVC T&E	C	1	10	6.0	0.4	60898	B	40	6	1.09	61008	AC	30	80	2	--	--	--	0.10	--	500V	>200	>200	✓	0.34	No trip	29	9	✓	N/A
2	Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.25	--	500V	>200	>200	✓	0.49	No trip	29	9	✓	N/A
3	Lights	PVC T&E	C	3	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.49	--	500V	>200	>200	✓	0.73	No trip	29	10	✓	N/A
4	Water Heater	PVC T&E	C	2	6.0	2.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.57	--	500V	>200	>200	✓	0.81	No trip	29	10	✓	N/A

Test Results: DB 018

DB Location:	Cellar	Supply Derived From:	Main supply	Supply Overcurrent Device BSEN:	BS 1361 Fuse System G [Clip-in]	Phase sequence confirmed:	✓	Z _s at DB:	0.24Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	Proteus 3Ø Distribution Board [Triple Pole & Neutral]	Voltage:	400V	OPD Current Rating (A):	100	Supply polarity confirmed:	✓	I _{pf} at DB:	1.21kA		
Designation:	Power	No. of phases:	3	OPD Short circuit capacity (kA):	16	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance					Zs	RCD Test Results				Manual AFDD Test Button	
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	IΔn (mA)	Rating (A)	No. of poles	r1 (phase)	rn (neutral)	r2 (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-L (MΩ)	L-N (MΩ)	L-E (MΩ)	Polarity	Max Measured Z (Ω)	No trip at ½IΔn (ms)	Op. time at IΔn (ms)	Op. time at 5IΔn (ms)		Test Button
1L1	Oven Kitchen Coffee Shop	PVC/S WA	C	1	10	10	0.4	60898	B	32	10	1.37	--	--	--	--	--	--	--	--	0.45	--	500V	>200	>200	>200	✓	0.68	--	--	--	--	N/A
1L2																																	
1L3																																	
2L1	Coffee Machine Front Counter Coffee Shop	PVC/S WA	C	1	6.0	6.0	0.4	60898	B	32	10	1.37	--	--	--	--	--	--	--	--	0.23	--	500V	>200	>200	>200	✓	0.46	--	--	--	--	N/A
2L2																																	
2L3																																	

Test Results: DB 019

DB Location:	Coffee Shop	Supply Derived From:	Main supply	Supply Overcurrent Device BSEN:	BS 1361 Fuse System G [Clip-in]	Phase sequence confirmed:	N/A	Z _s at DB:	0.24Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	BG 1Ø Split Load Distribution Board [Single Pole & Neutral]	Voltage:	230V	OPD Current Rating (A):	100	Supply polarity confirmed:	✓	I _{pf} at DB:	0.69kA		
Designation:	Lighting & Power	No. of phases:	1	OPD Short circuit capacity (kA):	16	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance			Polarity	Zs	RCD Test Results					Manual AFDD Test Button
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)		L-E (MΩ)	Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button	
1	Kitchen Sockets	PVC T&E	C	4	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.23	--	500V	>200	>200	✓	0.47	No trip	33	13	✓	N/A
2	Counter Sockets	PVC T&E	C	6	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	80	2	--	--	--	0.34	--	500V	>200	>200	✓	0.57	No trip	33	13	✓	N/A
3	Heater	PVC T&E	C	1	2.5	1.5	0.4	60898	B	16	6	2.73	61008	AC	30	80	2	--	--	--	0.65	--	500V	>200	>200	✓	0.88	No trip	33	13	✓	N/A
4	Dryer	PVC T&E	C	1	2.5	1.5	0.4	60898	B	16	6	2.73	61008	AC	30	80	2	--	--	--	0.66	--	500V	>200	>200	✓	0.89	No trip	33	13	✓	N/A
5	Counter Lights	PVC T&E	C	3	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.78	--	500V	>200	>200	✓	1.01	No trip	33	13	✓	N/A
6	Lights	PVC T&E	C	10	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	80	2	--	--	--	0.66	--	500V	>200	>200	✓	0.89	No trip	33	13	✓	N/A
7	Rear Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	63	2	--	--	--	0.32	--	500V	>200	>200	✓	0.55	No trip	29	11	✓	N/A
8	Front Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	61008	AC	30	63	2	--	--	--	0.29	--	500V	>200	>200	✓	0.51	No trip	29	11	✓	N/A
9	Alarm	PVC T&E	C	1	2.5	1.5	0.4	60898	B	16	6	2.73	61008	AC	30	63	2	--	--	--	0.98	--	500V	>200	>200	✓	1.21	No trip	29	11	✓	N/A
10	Outside Lights	PVC T&E	C	6	1.5	1.0	0.4	60898	B	6	6	7.28	61008	AC	30	63	2	--	--	--	0.78	--	500V	>200	>200	✓	1.01	No trip	29	11	✓	N/A
11	Window Lights	PVC T&E	C	4	2.5	1.5	0.4	60898	B	16	6	2.73	61008	AC	30	63	2	--	--	--	0.65	--	500V	>200	>200	✓	0.88	No trip	29	11	✓	N/A

Test Results: DB 020

DB Location:	Campus Cribbs Office	Supply Derived From:	Main supply	Supply Overcurrent Device BSEN:	BS 1361 Fuse System G [Clip-in]	Phase sequence confirmed:	N/A	Z _s at DB:	0.23Ω	Vulnerable circuits and/or installed equipment:	
DB Type/No:	BG 1Ø Split Load Distribution Board [Single Pole & Neutral]	Voltage:	230V	OPD Current Rating (A):	100	Supply polarity confirmed:	✓	I _{pf} at DB:	0.67kA		
Designation:	Lighting & Power	No. of phases:	1	OPD Short circuit capacity (kA):	16	Details of Test Instruments Used					
Tested by:	Kieran Moore	Signed:	<i>Kmoore</i>	Date:	30 Sep 2023	Continuity:	Di-Log DL-9110 26Q-0530	Insulation resistance:	Di-Log DL-9110 26Q-0530	Earth fault loop impedance:	N/A
						RCD:	Di-Log DL-9110 26Q-0530	Earth electrode resistance:	Di-Log DL-9110 26Q-0530	Other:	Di-Log DL-9110 26Q-0530

Circuit		Conductor Details					Protective device					RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance				Zs	RCD Test Results					Manual AFDD Test Button	
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (cpc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)		L-E (MΩ)	Polarity	Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)		Test Button
1	Office 1 Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	--	--	--	--	--	--	--	--	--	0.32	--	500V	>200	>200	✓	0.55	--	--	--	--	N/A
2	Fuse Spur Heater	PVC T&E	C	1	2.5	1.5	0.4	60898	B	20	6	2.19	--	--	--	--	--	--	--	--	--	0.45	--	500V	>200	>200	✓	0.68	--	--	--	--	N/A
3	Conference Room Sockets	PVC T&E	C	4	2.5	1.5	0.4	60898	B	32	6	1.37	--	--	--	--	--	--	--	--	--	0.33	--	500V	>200	>200	✓	0.56	--	--	--	--	N/A
4	Kitchen Sockets	PVC T&E	C	4	2.5	1.5	0.4	60898	B	32	6	1.37	--	--	--	--	--	--	--	--	--	0.24	--	500V	>200	>200	✓	0.47	--	--	--	--	N/A
5	Roller Shutter	PVC T&E	C	2	2.5	1.5	0.4	60898	B	16	6	2.73	--	--	--	--	--	--	--	--	--	0.55	--	500V	>200	>200	✓	0.78	--	--	--	--	N/A
6	Office 2 Lights	PVC T&E	C	5	1.5	1.0	0.4	60898	B	6	6	7.28	--	--	--	--	--	--	--	--	--	0.67	--	500V	>200	>200	✓	0.90	--	--	--	--	N/A
7	AC Cassette Heater	PVC T&E	C	2	1.5	1.0	0.4	60898	B	32	6	1.37	--	--	--	--	--	--	--	--	--	0.19	--	500V	>200	>200	✓	0.32	--	--	--	--	N/A
8	Fuse Spur	PVC T&E	C	1	2.5	1.5	0.4	60898	B	20	6	2.19	--	--	--	--	--	--	--	--	--	0.44	--	500V	>200	>200	✓	0.67	--	--	--	--	N/A
9	Office 2 Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	--	--	--	--	--	--	--	--	--	0.22	--	500V	>200	>200	✓	0.45	--	--	--	--	N/A
10	Floor Sockets	PVC T&E	C	5	2.5	1.5	0.4	60898	B	32	6	1.37	--	--	--	--	--	--	--	--	--	0.25	--	500V	>200	>200	✓	0.48	--	--	--	--	N/A
11	Under Floor Heating	PVC T&E	C	1	2.5	1.5	0.4	60898	B	20	6	2.19	--	--	--	--	--	--	--	--	--	1.11	--	500V	>200	>200	✓	1.34	--	--	--	--	N/A
12	Fuse Spur	PVC T&E	C	1	2.5	1.5	0.4	60898	B	16	6	2.73	--	--	--	--	--	--	--	--	--	0.77	--	500V	>200	>200	✓	1.00	--	--	--	--	N/A
13	Kitchen & Conference Room Lights	PVC T&E	C	13	1.5	1.0	0.4	60898	B	6	6	7.28	--	--	--	--	--	--	--	--	--	0.87	--	500V	>200	>200	✓	1.10	--	--	--	--	N/A
14	Office 2 Lights	PVC T&E	C	5	1.5	1.0	0.4	60898	B	6	6	7.28	--	--	--	--	--	--	--	--	--	0.66	--	500V	>200	>200	✓	0.89	--	--	--	--	N/A
15	Reception Lights	PVC T&E	C	4	1.5	1.0	0.4	60898	B	6	6	7.28	--	--	--	--	--	--	--	--	--	0.57	--	500V	>200	>200	✓	0.79	--	--	--	--	N/A

Test Results: DB 020

Circuit		Conductor Details					Protective device						RCD					Ring Final Circuit Continuity (Ω)			Continuity (Ω)		Insulation Resistance				Zs	RCD Test Results				
No.	Description	Type of wiring	Reference Method	No. of points	Live (mm²)	CPC (mm²)	Max Disc. Time (s)	BS (EN)	Type	Rating (A)	Breaking Cap. (kA)	Maximum Permitted Z (Ω)	BS (EN)	Type	I _{Δn} (mA)	Rating (A)	No. of poles	r ₁ (phase)	r _n (neutral)	r ₂ (opc)	R1 + R2 (Ω)	R2 (Ω)	Test Voltage	L-N (MΩ)	L-E (MΩ)	Polarity	Max Measured Z (Ω)	No trip at ½I _{Δn} (ms)	Op. time at I _{Δn} (ms)	Op. time at 5I _{Δn} (ms)	Test Button	Manual AFDD Test Button
16	Outside Power	PVC T&E	C	6	2.5	1.5	0.4	60898	B	16	6	2.73	--	--	--	--	--	--	--	--	0.76	--	500V	>200	>200	✓	0,99	--	--	--	--	N/A

Condition Report

Guidance for Recipients

This Report is an important and valuable document which should be retained for future reference.

1. The purpose of this Report is to confirm, so far as reasonably practicable, whether or not the electrical installation is in a satisfactory condition for continued service (see 'Summary of the Condition of the Installation'). The Report should identify any damage, deterioration, defects and/or conditions which may give rise to danger (see Observations section).
2. The person ordering the Report should have received the 'original' Report and the inspector should have retained a duplicate.
3. The 'original' Report should be retained in a safe place and be made available to any person inspecting or undertaking work on the electrical installation in the future. If the property is vacated, this Report will provide the new owner/occupier with details of the condition of the electrical installation at the time the Report was issued.
4. Where the installation incorporates a residual current device (RCD) there should be a notice at, or near the device, stating that it should be tested six-monthly. For safety reasons it is important that this instruction is followed.
5. The Extent and Limitations of Inspection and Testing section should identify fully the extent of the installation covered by this Report and any limitations on the inspection and testing. The inspector should have agreed these aspects with the person ordering the Report and with other interested parties (licensing authority, insurance company, mortgage provider and the like) before the inspection was carried out.
6. Some operational limitations such as inability to gain access to parts of the installation or an item of equipment may have been encountered during the inspection. The inspector should have noted these in Section D.
7. For items classified in the Observations section as C1 ('Danger present'), the safety of those using the installation is at risk, and it is recommended that a skilled person or persons competent in electrical installation work undertakes the necessary remedial work immediately.
8. For items classified in the Observations section as C2 ('Potentially dangerous'), the safety of those using the installation may be at risk and it is recommended that a skilled person or persons competent in electrical installation work undertakes the necessary remedial work as a matter of urgency.
9. Where it has been stated in the Observations section that an observation requires further investigation (code FI) the inspection has revealed an apparent deficiency which may result in a code C1 or C2, and could not, due to the extent or limitations of the inspection, be fully identified. Such observations should be investigated without delay. A further examination of the installation will be necessary, to determine the nature and extent of the apparent deficiency (see Recommendations section).
10. For safety reasons, the electrical installation should be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. The recommended date by which the next inspection is due is stated in the Recommendations section of the Report under 'Recommendations' and on a label at or near to the consumer unit/distribution board.

Glossary of Terms

Abbreviations

ATLP	Access to Live Parts	LSHF/PVCS	Low Smoke Halogen Free PVC Single Cables in Conduit/ Trunking Containment
BH	Bulkhead Light Fitting	LSHF/SWA	Low Smoke Halogen Free Steel Wired Armoured Cable
CMET	Consumer Main Earth Terminal	LSHF/T&E	Low Smoke Halogen Free T&E
CPC	Circuit Protective Conductor	LSHF/XLPE/SWA	XLPE Low Smoke Halogen Free Steel Wired Armoured Cable
CSP	Heat Resistant Rubber Flexible Cable	MCB	Miniature Circuit Breaker
DB	Distribution Board	MCCB	Moulded Case Circuit Breaker
DNO	Distribution Network Operator	MEB	Main Equipotential Bonding
EES	Emergency Exit Signs	MET	Main Earth Terminal
EPR	Heat Resistant Rubber Flexible Cable	MICC	Mineral Insulated Copper Cable
ELV	Extra Low Voltage	NT	Not Tested (Dysfunctional)
EML	Emergency Lighting	OCP	Overcurrent Protection
EN 60898	Miniature Circuit Breaker	PSU	Power Supply Unit (via 13A FCU)
EN 60947-2	Moulded Case Circuit Breaker	PVC T&E	PVC/PVC twin and earth cable
EN 60947-3	Switch, disconnecter, or switch-fuse	PVC/SWA	PVC Steel Wired Armoured Cable
EN 61008	Residual Circuit Breaker (without overcurrent protection)	PVCS	PVC Single Cables in Conduit/ Trunking Containment
EN 61009	Residual Circuit Breaker (with overcurrent protection)	Radial	Radial Circuit
FCU	13A Fused Connection Unit	RC	Refer to Comments
FIR	Further Investigation Required	RCD	Residual Circuit Device
FP	Fire Rated Protected Cable	RFC	Ring Final Circuit
IP	Ingress Protection	S/O 13A	Socket Outlet
LHS/RHS	Left Hand Side/Right Hand Side	VIR	Vulcanised Indian Rubber
LSF	Low Smoke & Fume Cables	XLPE/SWA	XLPE Steel Wired Armoured Cable

Overcurrent Protective Device Abbreviations

BS (EN)	Type No	Device
60898	B	BS EN 60898 MCB Type B - Miniature Circuit Breaker (Type B)
60898	C	BS EN 60898 MCB Type C - Miniature Circuit Breaker (Type C)
60898	D	BS EN 60898 MCB Type D - Miniature Circuit Breaker (Type D)
61009	B	BS EN 61009 RCBO Type B - Residual Current Device (Type B)
61009	C	BS EN 61009 RCBO Type C - Residual Current Device (Type C)
61009	D	BS EN 61009 RCBO Type D - Residual Current Device (Type D)
3871	1	BS 3871 MCB Type 1 - Miniature Circuit Breaker (Type 1)
3871	2	BS 3871 MCB Type 2 - Miniature Circuit Breaker (Type 2)
3871	3	BS 3871 MCB Type 3 - Miniature Circuit Breaker (Type 3)
3871	4	BS 3871 MCB Type 4 - Miniature Circuit Breaker (Type 4)
61008		BS EN 61008 RCD - Residual Current Device
4293		BS EN 4293 RCD - Residual Current Device
88-2	E	BS 88-2 Fuse System E (Bolted) - High Rupture Capacity Cartridge Fuse
88-2	G	BS 88-2 Fuse System G (Clip-In) - High Rupture Capacity Cartridge Fuse
88-2.2	gG	BS 88-2.2 Fuse (gG) - High Rupture Capacity Cartridge Fuse
88-3	C	BS 88-3 Fuse System C - High Rupture Capacity Cartridge Fuse
88-6	gG	BS 88-6 Fuse (gG) - High Rupture Capacity Cartridge Fuse
1361	2	BS 1361 Fuse Type 2
1362		BS 1362 Fuse (Domestic)
3036		BS 3036 Fuse Rewirable (Semi-Enclosed)
60947-2	MCCB	BS EN 60947-2 MCCB - Moulded Case Circuit Breaker
60947-3		BS EN 60947-3 - Isolator
60947-2	ACB	BS EN 60947-2 ACB - Air Circuit Breaker
N/V		Non-Verifiable
LIM		Limitation (Refer to: Limitations of the Inspection)

British Standard (BS)

British Standard BS 7671: 2018 Amendment 1: 2020 – also known as the IET (Institution of Engineering & Technology) Wiring Regulations (18th Edition) - Requirements for Electrical Installations is the standard against which all electrical installations are assessed.

Certificate

Any electrician installing a new electrical installation (including a single circuit), altering, extending or adapting an existing circuit should issue to their client, or the homeowner, an Electrical Installation Certificate (EIC), or a Minor Electrical Installation Works Certificate (MEW) to confirm the work complies with the requirements of BS 7671 Appendix 6

Circuit

An assembly of electrical equipment (socket outlets, lighting points and switches) supplied from the same origin and protected against overcurrent by the same protective device(s).

Class I Equipment

Equipment in which protection against electric shock does not rely on basic insulation only, but which includes means for the connection of exposed-conductive-parts to a protective conductor in the fixed wiring of the installation. Class I equipment has exposed metallic parts, e.g. the metallic enclosure of washing machine.

Class II Equipment

Class II equipment, such as music systems, television and video players, in which protection against electric shock does not rely on basic insulation only, but in which additional safety precautions such as supplementary insulation are provided, there being no provision for the connection of exposed metalwork of the equipment to a protective conductor, and no reliance upon precautions to be taken in the fixed wiring of the installation.

Class III Equipment

Equipment, for example for medical use, in which protection against electric shock relies on supply at SELV (Safety extra low voltage) and in which voltages higher than those of SELV are not generated. Class III equipment must be supplied from a safety isolating transformer.

Consumer Unit (also known as a fuse board, or distribution board)

A type of distribution board (principally for domestic premises) comprising a co-ordinated assembly for the control and distribution of electrical energy, incorporating manual means of double-pole isolation on the incoming circuit(s) and an assembly of one or more fuses, circuit-breakers, residual current operated devices or signalling and other devices purposely manufactured for such use.

Distribution Board

An assembly containing switching or protective devices (e.g. fuses, circuit-breakers, residual current operated devices) associated with one or more outgoing circuits fed from one or more incoming circuits, together with terminals for the neutral and protective circuit conductors. It may also include signalling and other control devices. Means of isolation may be included in the board or may be provided separately.

Electrical Installation

Any assembly of electrical equipment supplied by a common source to fulfil a specific purpose.

EICR – Electrical Installation Condition Report

An electrical survey, known as an Electrical Installation Condition Report (EICR) will reveal if electrical circuits are overloaded, find potential hazards in the installation, identify defective DIY work, highlight any lack of earthing or bonding and carry out tests on the fixed wiring of the installation. The report will establish the overall condition of all the electrics and state whether it is satisfactory for continued use and should detail any work that might need to be done.

Electrical Safety Regulations

Registered electricians have already helped to improve the standard of electrical work in the UK. A new electrical safety law, often referred to as Part P (of the Building Regulations), has further enhanced the protection of homeowners and reduced the risk of electric shock when using electricity. The law, which applies to England and Wales aims to improve electrical safety in the home and prevent the number of accidents, which are caused by faulty electrical work. The law requires an electrician registered with a government-approved scheme, such as the NICEIC/ECA/NAPIT/ELECSA/STROMA etc., to carry out most electrical work in the home. After completion of any work, your registered electrician will issue you with a Building Regulations Compliance Certificate to prove it meets the required standards of Part P. You can only carry out electrical work yourself if you can inspect and test that it is safe for use. To comply with the law, you must notify your local building control office before you begin any work and pay the appropriate fee for them to inspect the work.

Extension Leads

An extension cable, also known as a power extender, extension cord or an extension lead, is a length of flexible electrical power cable or flex with a plug on one end and one or more sockets on the other end - usually of the same type as the plug. However, use of extension leads should be avoided where possible, as there is a chance of overloading the circuit.

Miniature Circuit Breaker

A device capable of making, carrying and breaking normal load currents, and making and automatically breaking under predetermined conditions, abnormal currents such as short-circuit currents. It is usually required to operate infrequently, although some types are suitable for frequent operation.

Moulded Case Circuit Breaker

A device capable of making, carrying, and breaking normal load currents, and making and automatically breaking under predetermined conditions abnormal currents such as short-circuit currents. It is usually required to operate infrequently, although some types are suitable for frequent operation. It is meant for higher rated current and is commonly used in Industrial applications. It's usual range is 250A-800A.

Overcurrent

Electrical current (in amps) that exceeds the maximum limit of a circuit. May result in risk of fire or shock from insulation damaged from heat generated by overcurrent condition.

Part P

The specific section of the Building Regulations for England and Wales that relates to electrical installations in domestic properties. Part P provides safety regulations to protect householders and requires most domestic electrical work to be carried out by government-registered electricians, or to be inspected by Building Control officers.

PAT - Portable Appliance Testing

Inspection and testing of electrical equipment including portable appliances, moveable equipment, hand held appliances, stationary equipment, fixed equipment/appliances, IT equipment and extension leads.

PLI - Public Liability Insurance

Broad term for insurance which covers liability exposures for individuals and business owners. Homeowners should check that their electrician has public liability insurance, which covers them if someone is accidentally injured by them or their business operation. It will also cover them if they damage your property while on business. The cover should include any legal fees and expenses which result from any claim by you. Homeowners looking to employ trades people to undertake work on their homes should ensure the companies selected have suitable cover – minimum recommendation is £2 million.

Portable equipment

Electrical equipment which is less than 18 kg in mass and is intended to be moved while in operation or which can easily be moved from one place to another, such as a toaster, food mixer, vacuum cleaner, fan heater.

Prospective fault current

The value of overcurrent at a given point in a circuit resulting from a fault between live conductors, or a live conductor and earth.

RCD - Residual Current Device

Residual current device is a safety device that switches off the electricity automatically when it detects an earth fault, providing protection against electric shock (only when rated at 30mA or less).

Ring Final Circuit

A final circuit connected in the form of a ring and connected to a single point of supply.

Voltages:

SELV

Separated Extra-Low Voltage. An extra-low voltage system, which is electrically separated from Earth and from other systems in such a way that a single fault cannot give rise to the risk of electric shock.

Extra-Low Voltage

Normally not exceeding 50 V ac or 120 V ripple-free dc whether between conductors or to earth.

Low Voltage

Low Voltage (50V - 1000V)

mA

Milliamp or 1/1000 part of an amp (0.001 amp)