

Certificate Number:

16778

1 DETAILS OF THE PERSON ORDERING THE REPORT

Client: CityRelay

Address: 233 Portobello Road, Notting Hill, London, W11 1LT

2 REASON FOR PRODUCING THIS REPORT

Reason for producing this report:

Landlords Request: To assess the condition of the fixed wiring within the property for the safe continued use and to highlight any non-compliances with the current BS: 7671 Regulations

Date(s) on which inspection and testing was carried out:

09/01/2023

3 DETAILS OF THE INSTALLATION WHICH IS THE SUBJECT OF THIS REPORT

Installation Address: Central DB2, 32-33 Kensington Square Gardens, Kensington, London, W2 4BG

Estimated age of wiring system: 25 years

Evidence of additions/
alterations:

No

if yes, estimated age: N/A years

Installation records available? (Regulation 651.1)

No

Date of last inspection:

10/11/2022

4 EXTENT AND LIMITATIONS OF INSPECTION AND TESTING

Extent of the electrical installation covered by this report:

This report covers the inspection and testing of the fixed wiring system within the named property with the exception of and agreed or operational limitations as documented. A minimum of 25% of the fixtures will be removed and inspected. The earth loop impedance test has been used to confirm the continuity of protective conductors. A 100% external visual inspection of the consumer unit will be made. An internal inspection will also be completed and all terminations checked. Every circuit will be inspected, excluding behind kitchen units and kitchen accessories. One point per circuit will be dismantled and inspected and the location of the point inspected will be recorded. Sample inspections of the installation was made in accordance with Guidance Note 3, Table 3.3. Sample Testing of the installation was made in accordance with Guidance Note 3, Table 3.4

Agreed limitations including the reasons (see Regulation 653.2):

None

Agreed with:

N/A

Operational limitations including the reasons:

Excludes telecoms, data, TV, intruder alarms and door entry systems. Unable to verify depth/zone of existing cables/containment route. Integrity of joints hidden within the fabric of the building not verified. Condition of supply cables/equipment external of the dwelling not verified. Loft spaces will not be assessed, due to risk of working at height, or behind bath panels, unless required to access electrical equipment. Where a manual handling risk is identified (i.e. large kitchen appliances) Testing will be undertaken at the point of isolation. Some accessories are not accessible. could not verify rating and type of primary overcurrent device. No R1 + R2s taken due to the disruption this would cause to the resident

The inspection and testing detailed in this report and accompanying schedules have been carried out in accordance with BS 7671:2018 (IET Wiring Regulations) as amended to 2022.

It should be noted that cables concealed within trunking and conduits, under floors, in roof spaces, and generally within the fabric of the building or underground, have not been inspected unless specifically agreed between the client and inspector prior to the inspection. An inspection should be made within an accessible roof space housing other electrical equipment.

5 SUMMARY OF THE CONDITION OF THE INSTALLATION

See page 3 for a summary of the general condition of the installation in terms of electrical safety.

Overall assessment of the installation in terms of it's suitability for continued use*:

SATISFACTORY

* An unsatisfactory assessment indicates that dangerous (Code C1) and/or potentially dangerous (Code C2) conditions have been identified.

6 RECOMMENDATIONS

Where the overall assessment of the suitability of the installation for continued use on page 1 is stated as 'UNSATISFACTORY', I/We recommend that any observations classified as 'Code 1 - Danger Present' or 'Code 2 - Potentially dangerous' are acted upon as a matter of urgency.

Investigation without delay is recommended for observations identified as 'FI - Further Investigation Required'.

Observations classified as 'Code 3 - Improvement recommended' should be given due consideration.

Subject to the necessary remedial action being taken, I/we recommend that the installation is further inspected and tested by:

5 Years

Note: The proposed date for the next inspection should take into consideration the frequency and quality of maintenance that the installation can reasonably be expected to receive during its intended life. The period should be agreed between relevant parties.

7 OBSERVATIONS AND RECOMMENDATIONS FOR ACTIONS TO BE TAKEN

Referring to the attached schedules of inspection and test results, and subject to the limitations specified on page 1 of this report under 'Extent of the Installation and Limitations of Inspection and Testing':

N/A There are no items adversely affecting electrical safety

or

✓ The following observations and recommendations are made

[illegible]

One of the following codes, as appropriate, has been allocated to each of the observations made above to indicate to the person(s) responsible for the installation the degree of urgency for remedial action.

C1 Danger Present
Risk of injury. Immediate remedial action required

c2 Potentially dangerous
Urgent remedial action
required

C3 Improvement recommended

FI Further investigation
required without delay

Immediate remedial action required for items:

N/A

Urgent remedial action required for items:

N/A

Improvement recommended for items:

1, 2, 3, 4, 5

Further investigation required for items:

N/A

8 GENERAL CONDITION OF THE INSTALLATION

General condition of the installation (in terms of electrical safety):

The fixed wiring is in fair condition for its age. The property does not fully comply with the current edition of BS:7671, as amended, due to the codes listed on page 2. The property is in a Satisfactory condition at time of test. No AFDDS are installed within the installation.

9 DECLARATION

I/We, being the person(s) responsible for the inspection and testing of the electrical installation (as indicated by my/our signatures below), particulars of which are described above, having exercised reasonable skill and care when carrying out the inspection and testing, hereby declare that the information in this report, including the observations and the attached schedules, provides an accurate assessment of the condition of the electrical installation taking into account the stated extent and limitations in section 4 of this report.

Trading Title: **SheaWorks Ltd**

Address: **Superior House
Unit 1, Sarbir Industrial Park,
Cambridge Road, Harlow**

Registration Number (if applicable): **6095210000**

Telephone Number: **0208 4455 690**

Postcode: **CM20 2EU**



For the INSPECTION, TESTING AND ASSESSMENT of the report:

Name: **Luke Collins** Position: **Engineer** Signature:  Date: **09/01/2023**

Report reviewed and authorised for issue by:

Name: **John Warman** Position: **Qualified Supervisor** Signature:  Date: **13/01/2023**

10 SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS

Earthing Arrangements	Number and Type of Live Conductors		Nature of Supply Parameters		Supply Protective Device
TN-S:	N/A	1-phase (2-wire): ☒	2-phase (3-wire): N/A	Nominal voltage, U ₀ : N/A V	BS(EN): LIM
TN-C-S:	☒	3-phase (3-wire): N/A	3-phase (4-wire): N/A	Nominal frequency, f: 50 Hz	Type: LIM
TT:	N/A	Other: N/A	Prospective fault current, I _{pf} : 0.803 kA	Rated current: LIM A	
		Confirmation of supply polarity: ☒	External earth fault loop impedance, Z _e : 0.29 Ω		

11 PARTICULARS OF INSTALLATION REFERRED TO IN THE REPORT

Means of Earthing		Details of Installation Earth Electrode (where applicable)				
Distributor's facility:	☒	Type:	N/A	Location:	N/A	
Installation earth electrode:	N/A	Resistance to Earth:	N/A Ω	Method of measurement:	N/A	
Main Switch / Switch-Fuse / Circuit-Breaker / RCD						
Location:	2nd floor lobby		BS (EN):	60947-3 Isolator	Number of poles: 2	
Current rating:	100 A	Fuse/device rating or setting:	N/A A	Voltage rating:	230 V	
If RCD main switch:						
RCD Type:	N/A	Rated residual operating current (I _{Δn}):	N/A mA	Rated time delay:	N/A ms	
				Measured operating time:	N/A ms	
Earthing and Protective Bonding Conductors			Bonding of extraneous-conductive parts			
Earthing conductor			To water installation pipes:	☒	To gas installation pipes:	☒
Conductor material:	Copper	csa: 16 mm ²	Connection/continuity verified:	☒	To lightning protection:	N/A
Main protective bonding conductors			To oil installation pipes:	N/A	To other service(s):	N/A
Conductor material:	Copper	csa: 10 mm ²	Connection/continuity verified:	☒	To structural steel:	N/A

12 INSPECTION SCHEDULE FOR DOMESTIC & SIMILAR PREMISES WITH UP TO 100A SUPPLY

Item	Description	Outcome
1.0	INTAKE EQUIPMENT (VISUAL INSPECTION ONLY) An outcome against an item in this section, other than access to live parts, should not be used to determine the overall outcome.	
1.1	Distributor/supplier intake equipment	
1.1.1	Service cable	N/V
1.1.2	Service head	N/V
1.1.3	Earthing arrangement	Pass
1.1.4	Meter tails	Pass
1.1.5	Metering equipment	Pass
1.1.6	Isolator (where present)	N/A
	Where inadequacies in the intake equipment are encountered, which may result in a dangerous or potentially dangerous situation, the person ordering the work and/or the dutyholder must be informed. It is strongly recommended that the person ordering the work informs the appropriate authority. For this section only, where inadequacies are found, an "X" should be put against the appropriate item and a comment made in Section 7.	
	Has the person ordering the work / dutyholder been notified?	Yes
1.2	Consumer's isolator (where present)	Pass
1.3	Consumer's meter tails	Pass
2.0	PRESENCE OF ADEQUATE ARRANGEMENTS FOR OTHER SOURCES SUCH AS MICROGENERATORS (551.6; 551.7)	N/A
3.0	EARTHING / BONDING ARRANGEMENTS (411.3; Chap 54)	
3.1	Presence and condition of distributor's earthing arrangement (542.1.2.1; 542.1.2.2)	Pass
3.2	Presence and condition of earth electrode connection where applicable (542.1.2.3)	N/A
3.3	Provision of earthing/bonding labels at all appropriate locations (514.13.1)	Pass
3.4	Confirmation of earthing conductor size (542.3; 543.1.1)	Pass
3.5	Accessibility and condition of earthing conductor at MET (543.3.2)	Pass
3.6	Confirmation of main protective bonding conductor sizes (544.1)	Pass
3.7	Condition and accessibility of main protective bonding conductor connections (543.3.2; 544.1.2)	Pass
3.8	Accessibility and condition of other protective bonding connections (543.3.1; 543.3.2)	Pass
4.0	CONSUMER UNIT(S) / DISTRIBUTION BOARD(S)	
4.1	Adequacy of working space/accessibility to consumer unit/distribution board (132.12; 513.1)	Pass
4.2	Security of fixing (134.1.1)	Pass
4.3	Condition of enclosure(s) in terms of IP rating etc (416.2)	Pass
4.4	Condition of enclosure(s) in terms of fire rating etc (421.1.201; 526.5)	Pass
4.5	Enclosure not damaged/deteriorated so as to impair safety (651.2)	Pass
4.6	Presence of main linked switch (as required by 462.1.201)	Pass
4.7	Operation of main switch (functional check) (643.10)	Pass
4.8	Manual operation of circuit-breakers and RCDs to prove disconnection (643.10)	Pass
4.9	Correct identification of circuit details and protective devices (514.8.1; 514.9.1)	C3
4.10	Presence of RCD six-monthly test notice, where required (514.12.2)	C3
4.11	Presence of alternative supply warning notice at or near consumer unit/distribution board (514.15)	Pass
4.12	Presence of other required labelling (please specify) (Section 514)	C3
4.13	Compatibility of protective devices, bases and other components; correct type and rating (No signs of unacceptable thermal damage, arcing or overheating) (411.3.2; 411.4; 411.5; 411.6; Sections 432, 433)	Pass
4.14	Single-pole switching or protective devices in line conductor only (132.14.1; 530.3.3)	Pass
4.15	Protection against mechanical damage where cables enter consumer unit/distribution board (132.14.1; 522.8.1; 522.8.5; 522.8.11)	Pass
4.16	Protection against electromagnetic effects where cables enter consumer unit/distribution board/enclosures (521.5.1)	Pass
4.17	RCD(s) provided for fault protection - includes RCB0s (411.4.204; 411.5.2; 531.2)	N/A
4.18	RCD(s) provided for additional protection/requirements - includes RCB0s (411.3.3; 415.1)	Pass
4.19	Confirmation of indication that SPD is functional (651.4)	N/A
4.20	Confirmation that ALL conductor connections, including connections to busbars, are correctly located in terminals and are tight and secure (526.1)	Pass
4.21	Adequate arrangements where a generating set operates as a switched alternative to the public supply (551.6)	N/A
4.22	Adequate arrangements where a generating set operates in parallel with the public supply (551.7)	N/A
OUTCOMES		
Acceptable condition	PASS	Unacceptable condition
		C1 or C2
		Improvement recommended
		C3
		Further investigation
		FI
		Not verified
		N/V
		Limitation
		LIM
		Not applicable
		N/A

12 INSPECTION SCHEDULE FOR DOMESTIC & SIMILAR PREMISES WITH UP TO 100A SUPPLY

Item	Description	Outcome
5.0	FINAL CIRCUITS	
5.1	Identification of conductors (514.3.1)	Pass
5.2	Cables correctly supported throughout their run (521.10.202; 522.8.5)	LIM
5.3	Condition of insulation of live parts (416.1)	Pass
5.4	Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1)	N/V
5.4.1	To include the integrity of conduit and trunking systems (metallic and plastic)	Pass
5.5	Adequacy of cables for current-carrying capacity with regard for the type and nature of installation (Section 523)	Pass
5.6	Coordination between conductors and overload protective devices (433.1; 533.2.1)	Pass
5.7	Adequacy of protective devices: type and rated current for fault protection (411.3)	Pass
5.8	Presence and adequacy of circuit protective conductors (411.3.1; Section 543)	Pass
5.9	Wiring system(s) appropriate for the type and nature of the installation and external influences (Section 522)	Pass
5.10	Concealed cables installed in prescribed zones (see Section 4. Extent and Limitations) (522.6.202)	LIM
5.11	Cables concealed under floors, above ceilings or in walls/partitions, adequately protected against damage (see Section 4. Extent and Limitations) (522.6.204)	LIM
5.12	Provision of additional requirements for protection by RCD not exceeding 30 mA:	
5.12.1	For all socket-outlets of rating 32A or less, unless an exception is permitted (411.3.3)	Pass
5.12.2	For the supply of mobile equipment not exceeding 32A rating for use outdoors (411.3.3)	Pass
5.12.3	For cables concealed in walls at a depth of less than 50 mm (522.6.202; 522.6.203)	Pass
5.12.4	For cables concealed in walls/partitions containing metal parts regardless of depth (522.6.203)	N/A
5.12.5	Final circuits supplying luminaires within domestic (household) premises (411.3.4)	Pass
5.13	Provision of fire barriers, sealing arrangements and protection against thermal effects (Section 527)	Pass
5.14	Band II cables segregated/separated from Band I cables (528.1)	LIM
5.15	Cables segregated/separated from communications cabling (528.2)	LIM
5.16	Cables segregated/separated from non-electrical services (528.3)	LIM
5.17	Termination of cables at enclosures - indicate extent of sampling in Section 4 of the report (Section 526)	
5.17.1	Connections soundly made and under no undue strain (526.6)	Pass
5.17.2	No basic insulation of a conductor visible outside enclosure (526.8)	Pass
5.17.3	Connections of live conductors adequately enclosed (526.5)	Pass
5.17.4	Adequately connected at point of entry to enclosure (glands, bushes etc.) (522.8.5)	Pass
5.18	Condition of accessories including socket-outlets, switches and joint boxes (651.2(v))	Pass
5.19	Suitability of accessories for external influences (512.2)	Pass
5.20	Adequacy of working space/accessibility to equipment (132.12; 513.1)	Pass
5.21	Single-pole switching or protective devices in line conductors only (132.14.1, 530.3.3)	Pass
6.0	LOCATION(S) CONTAINING A BATH OR SHOWER	
6.1	Additional protection for all low voltage (LV) circuits by RCD not exceeding 30 mA (701.411.3.3)	N/A
6.2	Where used as a protective measure, requirements for SELV or PELV met (701.414.4.5)	N/A
6.3	Shaver supply units comply with BS EN 61558-2-5 formerly BS 3535 (701.512.3)	N/A
6.4	Presence of supplementary bonding conductors, unless not required by BS 7671:2018 (701.415.2)	N/A
6.5	Low voltage (e.g. 230 V) socket-outlets sited at least 2.5m from zone 1 (701.512.3)	N/A
6.6	Suitability of equipment for external influences for installed location in terms of IP rating (701.512.2)	N/A
6.7	Suitability of accessories and controlgear etc. for a particular zone (701.512.3)	N/A
6.8	Suitability of current-using equipment for particular position within the location (701.55)	N/A
7.0	OTHER PART 7 SPECIAL INSTALLATIONS OR LOCATIONS List all other special installation or locations present, if any. (Record separately the results of particular inspections)	
7.1	N/A	N/A
7.2	N/A	N/A
8.0	PROSUMER'S LOW VOLTAGE ELECTRICAL INSTALLATION(S) Where the installation includes additional requirements and recommendations relating to Chapter 82, additional inspection items should be added to the checklist below.	
8.1	N/A	N/A
8.2	N/A	N/A

Inspected by:

Name: **Luke Collins** Position: **Engineer** Signature:  Date: **09/01/2023**

OUTCOMES

Acceptable condition	PASS	Unacceptable condition	C1 or C2	Improvement recommended	C3	Further investigation	FI	Not verified	N/V	Limitation	LIM	Not applicable	N/A
----------------------	------	------------------------	----------	-------------------------	----	-----------------------	----	--------------	-----	------------	-----	----------------	-----

DISTRIBUTION BOARD DETAILS													
DB reference:	D.B. 2			Location:	2nd floor Landing			Supplied from:	Origin				
Distribution circuit OCPD:	BS (EN): LIM			Type:	LIM		Rating/Setting:	LIM A		No of phases:	1		
SPD Details:	Types: T1 N/A T2 N/A T3 N/A N/A ✓			Status indicator checked (where functionality indicator present)			N/A						
Confirmation of supply polarity	✓			Confirmation of phase sequence	N/A			Zs at DB:	0.29 Ω		lpf at DB:	0.80 kA	

Schedule of Circuit Details and Test Results																															
Circuit Details																	Test Result Details														
Circuit number	Circuit description	Conductor details						Max disconnect time permitted by BS7671 (s)	Overcurrent protective device					RCD				Continuity (Ω)				Insulation resistance				Zs	RCD		AFDD		
		Type of wiring	Reference method	Number of points served	Number and size		BS (EN)		Type	Rating (A)	Breaking capacity (kA)	Maximum permitted Zs (Ω)	BS (EN)	Type	Rated operating current (mA)	Rating (A)	Ring final circuit			R1+R2 or R2		Test voltage (V)	Live - Live (MΩ)	Live - Earth (MΩ)	Polarity (tick)		Maximum measured (Ω)	Disconnection time (ms)		Test button operation (tick)	Manual test button operation (tick)
					Live (mm²)	cpc (mm²)											r1 (line)	rn (neutral)	r2 (cpc)	R1+R2	R2										
1	Right Lights	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM				LIM	N/A	LIM	LIM	LIM	LIM	LIM	LIM	LIM	N/A		
2	Left Lights	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM				LIM	N/A	LIM	LIM	LIM	LIM	LIM	LIM	LIM	N/A		
3	Spare																														
4	Spare																														
5	Spare																														
6	Flat 26	A	102	5	2.5	1.5	0.4	61009	B	20	6	2.19	61009-B	AC	30	20				LIM	N/A	500	LIM	>299	✓	0.57	38.7	✓	N/A		
7	flat 6	A	102	4	2.5	1.5	0.4	61009	B	20	6	2.19	61009-B	AC	30	20				LIM	N/A	500	LIM	>299	✓	0.39	36.7	✓	N/A		
8	Hall socket Right	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM				LIM	N/A	LIM	LIM	LIM	LIM	LIM	LIM	LIM	N/A		
9	Flat 9 Ring	A	102	5	2.5	1.5	0.4	61009	C	32	10	0.68	61009-C	AC	30	32	0.16	0.16	0.27	LIM	N/A	250	LIM	>299	✓	0.39	38.6	✓	N/A		
10	Flat 29 Ring	A	102	4	2.5	1.5	0.4	61009	C	32	10	0.68	61009-C	AC	30	32	0.17	0.17	0.28	LIM	N/A	250	LIM	>299	✓	0.32	23.8	✓	N/A		
CODES FOR TYPE OF WIRING		A Thermoplastic insulated/sheathed cables		B Thermoplastic cables in metallic conduit		C Thermoplastic cables in non metallic conduit		D Thermoplastic cables in metallic trunking		E Thermoplastic cables in non metallic trunking		F Thermoplastic /SWA cables		G Thermosetting /SWA cables		H Mineral insulated cables		O - Other													
																				N/A											

DETAILS OF TEST INSTRUMENTS			
Details of test instruments used (serial and/or asset numbers):			
Multi-functional:	1008123102128652	Insulation resistance:	N/A
Earth electrode resistance:	N/A	Earth fault loop impedance:	N/A
		Continuity:	N/A
		RCD:	N/A

TESTED BY			
Name:	Luke Collins	Position:	Engineer
		Signature:	
		Date:	09/01/2023

SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS																															
DB reference:		D.B. 2						Location:		2nd floor Landing								Supplied from :		Origin											
CIRCUIT DETAILS																TEST RESULT DETAILS															
Circuit number	Circuit description	Conductor details						Max disconnect time permitted by BS7671 (s)	Overcurrent protective device					RCD				Continuity (Ω)				Insulation resistance				Polarity (tick)	Z _s	RCD		AFDD	
		Type of wiring	Reference method	Number of points served	Number and size		BS (EN)		Type	Rating (A)	Breaking capacity (kA)	Maximum permitted Z _s (Ω)	BS (EN)	Type	Rated operating current (mA)	Rating (A)	Ring final circuit			R ¹ +R ² or R ²		Test voltage (V)	Live - Live (MΩ)	Live - Earth (MΩ)	Maximum measured (Ω)			Disconnection time (ms)	Test button operation (tick)		Manual test button operation (tick)
					Live (mm ²)	cpc (mm ²)											r ₁ (line)	r _n (neutral)	r ₂ (cpc)	R ₁ +R ₂	R ₂										
11	Flat 28 Ring	A	102	6	2.5	1.5	0.4	61009	C	32	10	0.68	61009-C	AC	30	32	0.17	0.17	0.28	LIM	N/A	250	LIM	>299	✓	0.25	38.5	✓	N/A		
12	Flat 28 Cooker	A	102	1	6	2.5	0.4	61009	C	32	10	0.68	61009-C	AC	30	32				LIM	N/A	250	LIM	>299	✓	0.34	38.7	✓	N/A		
13	Flat 27 and 7 Ring	A	102	9	2.5	1.5	0.4	61009	C	32	10	0.68	61009-C	AC	30	32	0.28	0.28	0.47	LIM	N/A	250	LIM	>299	✓	0.36	39.4	✓	N/A		
14	Flat 27 Cooker	A	102	1	6	2.5	0.4	61009	C	32	10	0.68	61009-C	AC	30	32				LIM	N/A	500	>299	>299	✓	0.32	38.8	✓	N/A		
15	Flat 30 Ring	A	102	4	2.5	1.5	0.4	61009	C	32	10	0.68	61009-C	AC	30	32	0.17	0.17	0.24	LIM	N/A	250	LIM	>299	✓	0.26	38.6	✓	N/A		
16	Hall	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM				LIM	N/A	LIM	LIM	LIM	LIM	LIM	LIM	LIM	N/A		
17	Flat 10 Ring	A	102	6	2.5	1.5	0.4	61009	C	32	10	0.68	61009-C	AC	30	32	0.19	0.19	0.27	LIM	N/A	250	LIM	>299	✓	0.23	38.8	✓	N/A		
18	Flat 12	A	102	6	6	2.5	0.4	61009	C	32	10	0.68	61009-C	AC	30	32				LIM	N/A	500	>299	>299	✓	0.41	28.8	✓	N/A		
19	Right shower	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM				LIM	N/A	LIM	LIM	LIM	LIM	LIM	LIM	LIM	N/A		
20	Left Shower	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM	LIM				LIM	N/A	LIM	LIM	LIM	LIM	LIM	LIM	LIM	N/A		
21	Spare																														
22	Spare																														
23	Spare																														
24	Spare																														
25	Spare																														
26	SPARE																														
27	SPARE																														
28	SPARE																														
29	Flat 8 Ring	A	102	5	2.5	1.5	0.4	61009	C	32	10	0.68	61009-B	AC	30	32	0.19	0.19	0.32	LIM	N/A	250	LIM	>299	✓	0.35	28.8	✓	N/A		
30	Flat 8 Cooker	A	102	1	6	2.5	0.4	61009	C	32	10	0.68	61009-C	AC	30	32				LIM	N/A	500	>299	>299	✓	0.45	31.2	✓	N/A		
CODES FOR TYPE OF WIRING		A Thermoplastic insulated/sheathed cables		B Thermoplastic cables in metallic conduit		C Thermoplastic cables in non metallic conduit		D Thermoplastic cables in metallic trunking		E Thermoplastic cables in non metallic trunking		F Thermoplastic /SWA cables		G Thermosetting /SWA cables		H Mineral insulated cables		O - Other													
																				N/A											

[illegible]

CONTINUATION FOR GENERAL COMMENTS

GENERAL COMMENTS

General Comments for the Installation or Inspection of the report:

Tested

Circuit 1 at: LIM

Circuit 2 at: LIM

Circuit 3 at: Spare

Circuit 4 at: Spare

Circuit 5 at: Spare

Circuit 6 at: Worktop Socket room 26

Circuit 7 at: socket at worktop room 6

Circuit 8 at: LIM

Circuit 9 at: socket at worktop room 9

Circuit 10 at: bedhead socket room 29

Circuit 11 at: Socket next Cooker Isolator room 28

Circuit 12 at: Cooker Isolator Room 28

Circuit 13 at: Socket above worktop rm 27 & 7

Circuit 14 at: Cooker Isolator rm 27

Circuit 15 at: Worktop Socket room 30

Circuit 16 at: LIM

Circuit 17 at: Tested at left work top socket Room 10

Circuit 18 at: Tested at Isolator room 12

Circuit 19 at: LIM

Circuit 20 at: LIM

Circuit 21 at: Spare

Circuit 22 at: Spare

Circuit 23 at: Spare

Circuit 24 at: Spare

Circuit 25 at: Spare

Circuit 26 at: Spare

Circuit 27 at: Spare

Circuit 28 at: Spare

Circuit 29 at: Socket at worktop

Circuit 30 at: Cooker isolator

Circuit 31 at: Socket on Kitchen work top area Room 11

Circuit 32 at: Cooker Isolator Room 11

Circuit 33 at: Socket next to cooker isolator room 32

Circuit 34 at: Cooker Isolator room 32

Circuit 35 at: Socket at worktop room 31

Circuit 36 at: Cooker isolator room 31

ELECTRICAL INSTALLATION CONDITION REPORT GUIDANCE FOR RECIPIENTS

(to be appended to the Report)

This Report is an important and valuable document which should be retained for future reference.

1. The purpose of this Report is to confirm, so far as reasonably practicable, whether or not the electrical installation is in a satisfactory condition for continued service (see Section 5). The Report should identify any damage, deterioration, defects and/or conditions which may give rise to danger (see Section 7).
2. This Report is only valid if accompanied by the Inspection Schedule(s) and the Schedule(s) of Circuit Details and Test Results
3. The person ordering the Report should have received the 'original' Report and the inspector should have retained a duplicate.
4. The original Report should be retained in a safe place and be made available to any person inspecting or undertaking work on the electrical installation in the future. If the property is vacated, this Report will provide the new owner/occupier with details of the condition of the electrical installation at the time the Report was issued.
5. Section 4 (Extent and Limitations) should identify fully the extent of the installation covered by this Report and any limitations on the inspection and testing. The inspector should have agreed these aspects with the person ordering the Report and with other interested parties (licensing authority, insurance company, mortgage provider and the like) before the inspection was carried out.
6. Some operational limitations such as inability to gain access to parts of the installation or an item of equipment may have been encountered during the inspection. The inspector should have noted these in Section 4.
7. For items classified in Section 7 as CI (Danger present), the safety of those using the installation is at risk, and it is recommended that a skilled person or persons competent in electrical installation work undertakes the necessary remedial work immediately.
8. For items classified in Section 7 as C2 (Potentially dangerous), the safety of those using the installation at risk and it is recommended that a skilled person or persons competent in electrical installation work undertakes the necessary remedial work as a matter of urgency.
9. Where it has been stated in Section 7 that an observation requires further investigation (code FI) the inspection has revealed an apparent deficiency which may result in a code CI or C2, and could not, due to the extent or limitations of the inspection, be fully identified. Such observations should be investigated without delay. A further examination of the installation will be necessary, to determine the nature and extent of the apparent deficiency (see Section 7).
10. For safety reasons, the electrical installation should be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. The recommended date by which the next inspection is due is stated in Section 7 of the Report under Recommendations.
11. Where the installation includes a residual current device (RCD) it should be tested six-monthly by pressing the button marked 'T' or 'Test'. The device should switch off the supply and should then be switched on to restore the supply. If the device does not switch off the supply when the button is pressed, seek expert advice. For safety reasons it is important that this instruction is followed.
12. Where the installation includes an arc fault detection device (AFDD) having a manual test facility it should be tested six-monthly by pressing the test button. Where an AFDD has both a test button and automatic test function, manufacturer's instructions shall be followed with respect to test button operation.
13. Where the installation includes a surge protective device (SPD) the status indicator should be checked to confirm it is in operational condition in accordance with manufacturer's information. If the indication shows that the device is not operational, seek expert advice. For safety reasons it is important that this instruction is followed.
14. Where the installation includes alternative or additional sources of supply, warning notices should be found at the origin or meter position or, if remote from the origin, at the consumer unit or distribution board and at all points of isolation of all sources of supply.